

CURRENT PROJECT SCHEDULE
Oakland Army Base

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013																2014				2015				2016				2017				2018
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4											
OAB Construction Sequencing - June 2013							03-Sep-13																						10-Oct-17										
OAB Construction Sequencing							03-Sep-13																						10-Oct-17										
MS MARITIME							03-Sep-13																																
MS-1 MARITIME UTILITY RELOCATION							03-Sep-13																																
A6040	TEMPORARY RELOCATE UTILITY CONNECTION/SERVICES FOR WAREHOUSES TO	22	22	03-Sep-13*	04-Oct-13	152	Sep-13*																																
A6050	TEMPORARY RELOCATE POWER POLES	30	30	05-Sep-13*	22-Oct-13	804	Sep-13*																																
A6060	TEMPORARY RELOCATE UTILITIES CONFLICTING WITH MARITIME TRAFFIC CONT	30	30	23-Oct-13	24-Dec-13	804	23-Oct-13																																
MS-2 MARITIME STREET							07-Oct-13																																
A3170	INSTALL TEMP SIGNALS MARTIME DETOUR	16	16	07-Oct-13*	29-Oct-13	988	07-Oct-13*																																
A3190	INSTALL KRAIL / STRIPING / SIGNS MARITIME BYPASS DETOUR	5	5	30-Oct-13	08-Nov-13	824	30-Oct-13																																
MS-2.1 MARITIME STAGE 1							08-Jan-14																																
A6330	DIG/PLUG EXISTING MEDIAN	5	5	08-Jan-14*	14-Jan-14	627	08-Jan-14*																																
A4370	DEMO CURB/GUTTER/SIDEWALK	3	3	16-Jan-14	21-Jan-14	502	16-Jan-14																																
A4380	PULVERIZE EXISTING ASPHALT CONCRETE	1	1	17-Jan-14	17-Jan-14	607	17-Jan-14																																
A4390	ROUGH GRADE TO SUBGRADE	1	1	21-Jan-14	21-Jan-14	502	21-Jan-14																																
A5060	ROUGH IN STORM DRAIN	20	20	22-Jan-14	04-Mar-14	502	22-Jan-14																																
A4460	INSTALL LIGHTS / SIGNALS	10	10	28-Feb-14	17-Mar-14	506	28-Feb-14																																
A4410	FINE GRADE MARITIME	2	2	05-Mar-14	06-Mar-14	502	05-Mar-14																																
A4420	INSTALL BASE ROCK MARITIME	2	2	07-Mar-14	10-Mar-14	502	07-Mar-14																																
A4430	INSTALL CURB & GUTTER / SIDEWALK	5	5	11-Mar-14	18-Mar-14	502	11-Mar-14																																
A4440	ASPHALT PAVE MARITIME	1	1	19-Mar-14	19-Mar-14	504	19-Mar-14																																
A4450	RAISE UTILITIES	2	2	20-Mar-14	21-Mar-14	503	20-Mar-14																																
A2850	INSTALL STRIPING / SIGNAGE	1	1	25-Mar-14	25-Mar-14	503	25-Mar-14																																
A4470	SWITCH TRAFFIC ONTO MARITIME STAGE 2	6	6	26-Mar-14	02-Apr-14	595	26-Mar-14																																
MS-2.2 MARITIME STAGE 2							27-Nov-13																																
A3250	INSTALL JOINT TRENCH MARITIME	60	60	27-Nov-13	03-Apr-14	505	27-Nov-13																																
A3210	DEMO CURB/GUTTER/SIDEWALK	6	6	03-Apr-14	14-Apr-14	504	03-Apr-14																																
A3220	PULVERIZE EXISTING ASPHALT CONCRETE	3	3	11-Apr-14	15-Apr-14	593	11-Apr-14																																
A3230	ROUGH GRADE TO SUBGRADE	5	5	16-Apr-14	24-Apr-14	504	16-Apr-14																																
A4930	ROUGH IN SEWER	100	100	29-Apr-14	25-Sep-14	502	29-Apr-14																																
A4940	ROUGH IN STORM DRAIN	100	100	04-Aug-14	02-Feb-15	458	04-Aug-14																																
A1150	FINE GRADE MARITIME	10	10	03-Feb-15	20-Feb-15	458	03-Feb-15																																
A1200	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS	20	20	12-Feb-15	11-Mar-15	577	12-Feb-15																																
A3260	INSTALL BASE ROCK MARITIME	15	15	23-Feb-15	19-Mar-15	458	23-Feb-15																																
A3270	INSTALL CURB & GUTTER / SIDEWALK	20	20	23-Mar-15	23-Apr-15	457	23-Mar-15																																
A3320	INSTALL LIGHTS / SIGNALS	55	55	15-Apr-15	08-Jul-15	478	15-Apr-15																																
A3290	ASPHALT PAVE MARITIME	5	5	24-Apr-15	01-May-15	458	24-Apr-15																																
MS-2.3 MARITIME STAGE 3							04-May-15																																
A3280	INSTALL EBMUD WATERLINE	40	40	04-May-15	02-Jul-15	458	04-May-15																																
MS-2.4 MARITIME STAGE 4							02-Jul-15																																
A6610	ASPHALT CONCRETE OVERLAY MARITIME	10	10	02-Jul-15	16-Jul-15	558	02-Jul-15																																
A3300	RAISE UTILITIES	15	15	17-Jul-15	06-Aug-15	457	17-Jul-15																																
A3310	INSTALL STRIPING / SIGNAGE	5	5	07-Aug-15	13-Aug-15	457	07-Aug-15																																
A3330	OPEN FINAL ALIGNMENT MARITIME	2	2	14-Aug-15	17-Aug-15	543	14-Aug-15																																
MS-3 SD MARITIME OUTFALL							01-Apr-14																																
A3930	BUILD STORM DRAIN OUTFALL	80	80	01-Apr-14*	01-Aug-14	458	01-Apr-14*																																
WEST BURMA							08-Oct-13																																
WB-1 WEST BURMA DETOUR (INCLUDING BIKE PATH)							08-Oct-13																																
A4300	INSTALL TEMPORARY DRAINAGE FOR W BURMA BYPASS DETOUR	5	5	08-Oct-13*	14-Oct-13	475	08-Oct-13*																																
A4310	ROUGH/FINE GRADE W BURMA BYPASS DETOUR	5	5	15-Oct-13	22-Oct-13	475	15-Oct-13																																
A4320	PLACE AGG BASE W BURMA BYPASS DETOUR	5	5	23-Oct-13	30-Oct-13	475	23-Oct-13																																
A4330	INSTALL TEMP LIGHTING/SIGNALS W BURMA BYPASS DETOUR	5	5	04-Nov-13	12-Nov-13	473	04-Nov-13																																
A4340	ASPHALT PAVE W BURMA BYPASS DETOUR	2	2	13-Nov-13	14-Nov-13	473	13-Nov-13																																
A4350	INSTALL KRAIL / STRIPING / SIGNS W BURMA BYPASS DETOUR	2	2	18-Nov-13	19-Nov-13	472	18-Nov-13																																
A4360	MOVE TRAFFIC ONTO W BURMA BYPASS DETOUR	2	2	20-Nov-13	21-Nov-13	578	20-Nov-13																																
WB-1 WEST BURMA RECONSTRUCT							08-Jan-14																																
A5080	ROUGH IN STORM DRAIN (TWIN 54")	30	30	08-Jan-14*	10-Mar-14	453	08-Jan-14*																																
A3670	ROUGH GRADE TO SUBGRADE	20	20	11-Mar-14	15-Apr-14	452	11-Mar-14																																
A4560	INSTALL LIGHTWEIGHT CELLULAR CONCRETE FILL	40	40	16-Apr-14	18-Jun-14	452	16-Apr-14																																
A5070	ROUGH IN SEWER	30	30	19-Jun-14	31-Jul-14	452	19-Jun-14																																
A3690	FINE GRADE WEST BURMA	20	20	01-Aug-14	28-Aug-14	452	01-Aug-14																																
A3700	INSTALL JOINT TRENCH WEST BURMA	40	40	29-Aug-14	31-Oct-14	452	29-Aug-14																																

◆ Milestone

◆ Critical Milestone

■ Remaining Work

■ Actual Work

■ Actual Level of Effort

■ Critical Remaining Work

■ Remaining Level of Effort

■ Summary

Construction Sequence
Updated on June 26, 2013

Date	Rev...	Checked	Approved
26-Jun-13		Acumen/TCC/...	

CURRENT PROJECT SCHEDULE
Oakland Army Base

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				2016				2017				8
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	1	
A3730	INSTALL EBMUD WATERLINE	20	20	29-Aug-14	30-Sep-14	472						29-Aug-14	30-Sep-14, INSTALL EBMUD WATERLINE														
A3710	INSTALL BASE ROCK WEST BURMA	10	10	04-Nov-14	24-Nov-14	452						04-Nov-14	24-Nov-14, INSTALL BASE ROCK WEST BURMA														
A3720	INSTALL CURB & GUTTER / SIDEWALK	20	20	25-Nov-14	07-Jan-15	452						25-Nov-14	07-Jan-15, INSTALL CURB & GUTTER / SIDEWALK														
A3740	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS	10	10	25-Nov-14	17-Dec-14	462						25-Nov-14	17-Dec-14, INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS														
A3750	ASPHALT PAVE WEST BURMA	5	5	08-Jan-15	16-Jan-15	451						08-Jan-15	16-Jan-15, ASPHALT PAVE WEST BURMA														
A3780	INSTALL LIGHTS / SIGNALS	10	10	20-Jan-15	05-Feb-15	451						20-Jan-15	05-Feb-15, INSTALL LIGHTS / SIGNALS														
A3760	RAISE UTILITIES	5	5	20-Jan-15	28-Jan-15	456						20-Jan-15	28-Jan-15, RAISE UTILITIES														
A3770	INSTALL STRIPING / SIGNAGE	2	2	10-Feb-15	11-Feb-15	451						10-Feb-15	11-Feb-15, INSTALL STRIPING / SIGNAGE														
A3790	SWITCH TRAFFIC ONTO WEST BURMA	1	1	12-Feb-15	12-Feb-15	544						12-Feb-15	12-Feb-15, SWITCH TRAFFIC ONTO WEST BURMA														
A6620	REMOVE DETOUR	5	5	12-Feb-15	19-Feb-15	578						12-Feb-15	19-Feb-15, REMOVE DETOUR														
WB-2 WEST BURMA DETOUR (CALTRANS)						30	30																				
A6340	INSTALL TEMPORARY DRAINAGE FOR W BURMA BYPASS DETOUR	5	5	01-Apr-16*	11-Apr-16	108																					
A6350	ROUGH/FINE GRADE W BURMA BYPASS DETOUR	5	5	12-Apr-16	19-Apr-16	107																					
A6360	PLACE AGG BASE W BURMA BYPASS DETOUR	5	5	21-Apr-16	27-Apr-16	107																					
A6370	INSTALL TEMP LIGHTING/SIGNALS W BURMA BYPASS DETOUR	5	5	28-Apr-16	04-May-16	108																					
A6380	ASPHALT PAVE W BURMA BYPASS DETOUR	2	2	05-May-16	06-May-16	108																					
A6390	INSTALL KRAIL / STRIPING / SIGNS W BURMA BYPASS DETOUR	2	2	09-May-16	10-May-16	109																					
A6400	MOVE TRAFFIC ONTO W BURMA BYPASS DETOUR	2	2	11-May-16	12-May-16	114																					
WB-2 WEST BURMA RECONSTRUCT (CALTRANS)						251	251																				
A6410	ROUGH GRADE TO SUBGRADE	20	20	16-May-16	14-Jun-16	107																					
A6520	INSTALL LIGHTWEIGHT CELLULAR CONCRETE FILL	40	40	15-Jun-16	10-Aug-16	107																					
A6540	ROUGH IN SEWER	30	30	11-Aug-16	23-Sep-16	108																					
A6420	FINE GRADE WEST BURMA	20	20	27-Sep-16	27-Oct-16	108																					
A6430	INSTALL JOINT TRENCH WEST BURMA	40	40	28-Oct-16	20-Jan-17	108																					
A6460	INSTALL EBMUD WATERLINE	20	20	28-Oct-16	08-Dec-16	127																					
A6440	INSTALL BASE ROCK WEST BURMA	10	10	23-Jan-17	09-Feb-17	108																					
A6450	INSTALL CURB & GUTTER / SIDEWALK	20	20	10-Feb-17	21-Mar-17	108																					
A6470	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS	10	10	10-Feb-17	02-Mar-17	118																					
A6480	ASPHALT PAVE WEST BURMA	5	5	22-Mar-17	30-Mar-17	107																					
A6500	INSTALL LIGHTS / SIGNALS	10	10	03-Apr-17	19-Apr-17	106																					
A6530	RAISE UTILITIES	5	5	03-Apr-17	10-Apr-17	111																					
A6490	INSTALL STRIPING / SIGNAGE	2	2	20-Apr-17	21-Apr-17	106																					
A6640	SWITCH TRAFFIC ONTO WEST BURMA (CALTRANS)	1	1	21-Apr-17	24-Apr-17	115																					
A6630	REMOVE DETOUR	5	5	24-Apr-17	01-May-17	115																					
WB-3 WEST BURMA STREET						139	139																				
A3540	ROUGH IN STORM DRAIN (TWIN 54")	20	20	11-Mar-14	15-Apr-14	603																					
A5100	ROUGH GRADE TO SUBGRADE	15	15	16-Apr-14	08-May-14	603																					
A5960	LIGHTWEIGHT CELLULAR CONCRETE	20	20	09-May-14	10-Jun-14	605																					
A5090	ROUGH IN SEWER	15	15	11-Jun-14	01-Jul-14	606																					
A3560	FINE GRADE WEST BURMA	5	5	02-Jul-14	09-Jul-14	606																					
A3570	INSTALL JOINT TRENCH WEST BURMA	20	20	10-Jul-14	06-Aug-14	606																					
A3600	INSTALL EBMUD WATERLINE	10	10	10-Jul-14	23-Jul-14	616																					
A3580	INSTALL BASE ROCK WEST BURMA	5	5	07-Aug-14	13-Aug-14	606																					
A3610	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS	5	5	14-Aug-14	20-Aug-14	611																					
A3590	INSTALL CURB & GUTTER / SIDEWALK	10	10	14-Aug-14	27-Aug-14	606																					
A3620	ASPHALT PAVE WEST BURMA	2	2	28-Aug-14	29-Aug-14	606																					
A3650	INSTALL LIGHTS / SIGNALS	10	10	02-Sep-14	16-Sep-14	606																					
A3630	RAISE UTILITIES	5	5	02-Sep-14	08-Sep-14	611																					
A3640	INSTALL STRIPING / SIGNAGE	2	2	17-Sep-14	18-Sep-14	606																					
A3660	SWITCH TRAFFIC ONTO WEST BURMA	1	1	19-Sep-14	19-Sep-14	731																					
EAST BURMA						117	117																				
EB-1 EAST BURMA STREET						117	117																				
A3800	ROUGH GRADE TO SUBGRADE	5	5	08-Jan-14*	16-Jan-14	650																					
A5110	ROUGH IN SEWER	15	15	17-Jan-14	17-Feb-14	651																					
A5120	ROUGH IN STORM DRAIN	15	15	28-Jan-14	26-Feb-14	651																					
A5970	LIGHTWEIGHT CELLULAR CONCRETE	10	10	27-Feb-14	19-Mar-14	651																					
A3820	FINE GRADE EAST BURMA	5	5	20-Mar-14	26-Mar-14	651																					
A3830	INSTALL JOINT TRENCH EAST BURMA	10	10	27-Mar-14	14-Apr-14	651																					
A3860	INSTALL EBMUD WATERLINE	10	10	27-Mar-14	14-Apr-14	709																					
A3840	INSTALL BASE ROCK EAST BURMA	5	5	15-Apr-14	23-Apr-14	709																					
A3850	INSTALL CURB & GUTTER / SIDEWALK	10	10	24-Apr-14	13-May-14	707																					
A3870	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS	5	5	24-Apr-14	02-May-14	712																					
A3880	ASPHALT PAVE EAST BURMA	2	2	14-May-14	15-May-14	706																					
A3890	RAISE UTILITIES	5	5	16-May-14	22-May-14	722																					
A3910	INSTALL LIGHTS / SIGNALS	20	20	16-May-14	16-Jun-14	707																					

◆ Milestone

◆ Critical Milestone

Remaining Work

Actual Work

Actual Level of Effort

Critical Remaining Work

Remaining Level of Effort

Summary

Construction Sequence
Updated on June 26, 2013

Date	Rev...	Checked	Approved
26-Jun-13		Acumen/TCC/...	

CURRENT PROJECT SCHEDULE
Oakland Army Base

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013	2014	2015	2016	2017	2018																					
							Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
A3900	INSTALL STRIPING / SIGNAGE	2	2	17-Jun-14	18-Jun-14	707			17-Jun-14	18-Jun-14	INSTALL STRIPING / SIGNAGE																						
A3920	SWITCH TRAFFIC ONTO EAST BURMA	1	1	19-Jun-14	19-Jun-14	836			19-Jun-14	19-Jun-14	SWITCH TRAFFIC ONTO EAST BURMA																						
WAKE AVE																																	
WA-1 WAKE DETOUR							18	18	23-Apr-14	16-May-14	705			23-Apr-14	16-May-14																		
A3340	INSTALL TEMPORARY DRAINAGE FOR WAKE BYPASS DETOUR	2	2	23-Apr-14*	24-Apr-14	572			23-Apr-14*	24-Apr-14	INSTALL TEMPORARY DRAINAGE FOR WAKE BYPASS DETOUR																						
A3350	ROUGH/FINE GRADE WAKE BYPASS DETOUR	2	2	25-Apr-14	28-Apr-14	573			25-Apr-14	28-Apr-14	ROUGH/FINE GRADE WAKE BYPASS DETOUR																						
A3360	PLACE AGG BASE WAKE BYPASS DETOUR	2	2	29-Apr-14	30-Apr-14	573			29-Apr-14	30-Apr-14	PLACE AGG BASE WAKE BYPASS DETOUR																						
A3370	INSTALL TEMP LIGHTING/SIGNALS WAKE BYPASS DETOUR	5	5	01-May-14	07-May-14	573			01-May-14	07-May-14	INSTALL TEMP LIGHTING/SIGNALS WAKE BYPASS DETOUR																						
A3380	ASPHALT PAVE WAKE BYPASS DETOUR	2	2	08-May-14	09-May-14	574			08-May-14	09-May-14	ASPHALT PAVE WAKE BYPASS DETOUR																						
A3390	INSTALL KRAIL / STRIPING / SIGNS WAKE BYPASS DETOUR	2	2	13-May-14	14-May-14	574			13-May-14	14-May-14	INSTALL KRAIL / STRIPING / SIGNS WAKE BYPASS DETOUR																						
A3400	MOVE TRAFFIC ONTO WAKE BYPASS DETOUR	2	2	15-May-14	16-May-14	681			15-May-14	16-May-14	MOVE TRAFFIC ONTO WAKE BYPASS DETOUR																						
WA-2 WAKE STREET							72	72	19-May-14	26-Aug-14	814			19-May-14	26-Aug-14																		
A3410	ROUGH GRADE TO SUBGRADE	5	5	19-May-14	27-May-14	573			19-May-14	27-May-14	ROUGH GRADE TO SUBGRADE																						
A3415	INSTALL LIGHTWEIGHT CELLULAR CONCRETE FILL	5	5	28-May-14	03-Jun-14	573			28-May-14	03-Jun-14	INSTALL LIGHTWEIGHT CELLULAR CONCRETE FILL																						
A5130	ROUGH IN SEWER	15	15	04-Jun-14	24-Jun-14	573			04-Jun-14	24-Jun-14	ROUGH IN SEWER																						
A5140	ROUGH IN STORM DRAIN	15	15	11-Jun-14	01-Jul-14	573			11-Jun-14	01-Jul-14	ROUGH IN STORM DRAIN																						
A3430	FINE GRADE WAKE	2	2	02-Jul-14	03-Jul-14	572			02-Jul-14	03-Jul-14	FINE GRADE WAKE																						
A3440	INSTALL JOINT TRENCH WAKE	10	10	07-Jul-14	18-Jul-14	574			07-Jul-14	18-Jul-14	INSTALL JOINT TRENCH WAKE																						
A3470	INSTALL EBMUD WATERLINE	10	10	07-Jul-14	18-Jul-14	573			07-Jul-14	18-Jul-14	INSTALL EBMUD WATERLINE																						
A3450	INSTALL BASE ROCK WAKE	2	2	21-Jul-14	22-Jul-14	574			21-Jul-14	22-Jul-14	INSTALL BASE ROCK WAKE																						
A3460	INSTALL CURB & GUTTER / SIDEWALK	10	10	23-Jul-14	05-Aug-14	574			23-Jul-14	05-Aug-14	INSTALL CURB & GUTTER / SIDEWALK																						
A3480	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS	5	5	23-Jul-14	29-Jul-14	579			23-Jul-14	29-Jul-14	INSTALL LIGHT POLE / SIGNAL POLE FOUNDATIONS																						
A3490	ASPHALT PAVE WAKE	2	2	06-Aug-14	07-Aug-14	575			06-Aug-14	07-Aug-14	ASPHALT PAVE WAKE																						
A3500	RAISE UTILITIES	5	5	08-Aug-14	14-Aug-14	665			08-Aug-14	14-Aug-14	RAISE UTILITIES																						
A3520	INSTALL LIGHTS / SIGNALS	10	10	08-Aug-14	21-Aug-14	660			08-Aug-14	21-Aug-14	INSTALL LIGHTS / SIGNALS																						
A3510	INSTALL STRIPING / SIGNAGE	2	2	22-Aug-14	25-Aug-14	660			22-Aug-14	25-Aug-14	INSTALL STRIPING / SIGNAGE																						
A3530	SWITCH TRAFFIC ONTO WAKE	1	1	26-Aug-14	26-Aug-14	789			26-Aug-14	26-Aug-14	SWITCH TRAFFIC ONTO WAKE																						
CC CENTRAL							1071	1071	03-Sep-13	10-Oct-17	-1	03-Sep-13																					
MH 1 MATERIALS HANDLING EARLY							261	261	03-Sep-13	02-Sep-14	182	03-Sep-13																					
A4480	START MATERIAL HANDLING CONTRACT	1	1	03-Sep-13*	03-Sep-13	171	Sep-13*		03-Sep-13	03-Sep-13	START MATERIAL HANDLING CONTRACT																						
A4500	PREP MATERIAL HANDLING YARD TO ACCEPT IMPORT	20	20	04-Sep-13	03-Oct-13	135	Sep-13		03-Sep-13	03-Oct-13	PREP MATERIAL HANDLING YARD TO ACCEPT IMPORT																						
A4600	INSTALL NEW OUTFALL PIPE (TWIN 54")	20	20	04-Oct-13	06-Nov-13	135	04-Oct-13		06-Oct-13	06-Nov-13	INSTALL NEW OUTFALL PIPE (TWIN 54")																						
A4510	TRUCK IMPORT FILL BROKERED BY CCIG	60	60	07-Nov-13	13-Mar-14	136	07-Nov-13		13-Mar-14	13-Mar-14	TRUCK IMPORT FILL BROKERED BY CCIG																						
A4520	INSTALL EROSION CONTROL MEASURES MH YARD	10	10	18-Mar-14	01-Apr-14	136			18-Mar-14	01-Apr-14	INSTALL EROSION CONTROL MEASURES MH YARD																						
A4530	LOAD/TRUCK/HAUL MH YARD DIRT TO ONSITE FILLS	100	100	03-Apr-14	02-Sep-14	136			03-Apr-14	02-Sep-14	LOAD/TRUCK/HAUL MH YARD DIRT TO ONSITE FILLS																						
MH 2 MATERIALS HANDLING PROJECT							980	980	08-Jan-14	10-Oct-17	-1	08-Jan-14																					
A3950	CUT/CAP/RELOCATE EXISTING UTILITIES	10	10	08-Jan-14*	28-Jan-14	783			08-Jan-14*	28-Jan-14	CUT/CAP/RELOCATE EXISTING UTILITIES																						
A3940	DEMO EXISTING PAVEMENT / FACILITIES	5	5	30-Jan-14	07-Feb-14	783			30-Jan-14	07-Feb-14	DEMO EXISTING PAVEMENT / FACILITIES																						
A3960	INSTALL WICK DRAINS	25	25	28-Apr-15*	05-Jun-15	162			28-Apr-15*	05-Jun-15	INSTALL WICK DRAINS																						
A3980	IMPORT FILL INC SURCHARGE	100	100	18-Mar-16	19-Aug-16	-2			18-Mar-16	19-Aug-16	IMPORT FILL INC SURCHARGE																						
A3990	SURCHARGE SETTLEMENT PERIOD	365	365	19-Aug-16	19-Aug-17	-2			19-Aug-16	19-Aug-17	SURCHARGE SETTLEMENT PERIOD																						
A4000	REMOVE SURCHARGE	20	20	21-Aug-17	19-Sep-17	-1			21-Aug-17	19-Sep-17	REMOVE SURCHARGE																						
A6300	INSTALL LIGHTWEIGHT CELLULAR FILL OVER 54" PIPE	15	15	19-Sep-17	10-Oct-17	-1			19-Sep-17	10-Oct-17	INSTALL LIGHTWEIGHT CELLULAR FILL OVER 54" PIPE																						
CC 1 CENTRAL GATEWAY							693	693	08-Jan-14	02-Sep-16	286	08-Jan-14																					
A4050	CUT/CAP/RELOCATE EXISTING UTILITIES	10	10	08-Jan-14*	28-Jan-14	-1			08-Jan-14*	28-Jan-14	CUT/CAP/RELOCATE EXISTING UTILITIES																						
A4040	DEMO PAVEMENT / FACILITIES	10	10	30-Jan-14	19-Feb-14	-1			30-Jan-14	19-Feb-14	DEMO PAVEMENT / FACILITIES																						
A4260	INSTALL WICK DRAINS	60	60	20-Feb-14	03-Jun-14	-1			20-Feb-14	03-Jun-14	INSTALL WICK DRAINS																						
A4270	IMPORT FILL INC SURCHARGE	200	200	04-Jun-14	18-May-15	-1			04-Jun-14	18-May-15	IMPORT FILL INC SURCHARGE																						
A4280	SURCHARGE SETTLEMENT PERIOD	365	365	18-May-15	17-May-16	-2			18-May-15	17-May-16	SURCHARGE SETTLEMENT PERIOD																						

◆ Milestone

◆ Critical Milestone

■ Remaining Work

■ Actual Work

■ Actual Level of Effort

■ Critical Remaining Work

■ Remaining Level of Effort

➤ Summary

Construction Sequence
Updated on June 26, 2013

Date	Rev...	Checked	Approved
26-Jun-13		Acumen/TCC/...	

Architectural Dimensions/Acumen Building Enterprise, Inc.
Software Used: Oracle Primavera P6 Release 8.3

CURRENT PROJECT SCHEDULE

Oakland Army Base

Activity ID		Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013																												8
								2013	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	1					
	A4060	CUT/CAP/RELOCATE EXISTING UTILITIES	5	5	08-Jan-14*	17-Jan-14	793			08-Jan-14*					17-Jan-14																					
	A4070	DEMO EXISTING PAVEMENT / FACILITIES	5	5	22-Apr-14	30-Apr-14	183								22-Apr-14																					
	A4160	INSTALL WICK DRAINS	25	25	01-May-14	10-Jun-14	183								01-May-14																					
	A4170	IMPORT FILL INC SURCHARGE	45	45	28-May-14	30-Jul-14	183								28-May-14																					
	A4180	SURCHARGE SETTLEMENT PERIOD	365	365	30-Jul-14	30-Jul-15	327																													
	A4190	REMOVE SURCHARGE	40	40	31-Jul-15	29-Sep-15	183																													
	CE2		553	553	08-Oct-13	19-Nov-15	492																													
	A2980	DECONSTRUCT BUILDINGS	100	100	08-Oct-13	21-Apr-14	152			08-Oct-13					21-Apr-14																					
	A4620	CUT/CAP/RELOCATE EXISTING UTILITIES	5	5	08-Jan-14*	17-Jan-14	793			08-Jan-14*					17-Jan-14																					
	A3010	DEMO EXISTING PAVEMENT / FACILITIES	5	5	22-Apr-14	30-Apr-14	152								22-Apr-14																					
A4630	INSTALL WICK DRAINS	25	25	01-May-14	10-Jun-14	152								01-May-14																						
A4640	IMPORT FILL INC SURCHARGE	66	66	11-Jun-14	12-Sep-14	152																														
A4650	SURCHARGE SETTLEMENT PERIOD	365	365	12-Sep-14	12-Sep-15	283																														
A4660	REMOVE SURCHARGE	40	40	14-Sep-15	19-Nov-15	153																														
CN NORTH		94	94	08-Jan-14	19-May-14	885																														
CN 1 NORTH GATEWAY		94	94	08-Jan-14	19-May-14	815																														
A4090	CUT/CAP/RELOCATE EXISTING UTILITIES	10	10	08-Jan-14*	28-Jan-14	664			08-Jan-14*					28-Jan-14																						
A4110	DECONSTRUCT BUILDINGS	10	10	30-Jan-14	19-Feb-14	664			30-Jan-14					19-Feb-14																						
A4080	DEMO EXISTING PAVEMENT / FACILITIES	5	5	20-Feb-14	28-Feb-14	664			20-Feb-14					28-Feb-14																						
A4100	IMPORT FILL	45	45	04-Mar-14	19-May-14	663			04-Mar-14					19-May-14																						
CN 2 NORTH GATEWAY		56	56	08-Jan-14	26-Mar-14	923			08-Jan-14					26-Mar-14																						
A4140	CUT/CAP/RELOCATE EXISTING UTILITIES	10	10	08-Jan-14*	28-Jan-14	695			08-Jan-14*					28-Jan-14																						
A4130	DEMO EXISTING PAVEMENT / FACILITIES	5	5	30-Jan-14	07-Feb-14	695			30-Jan-14					07-Feb-14																						
A4120	EXCAVATE AND MOVE EXISTING STOCKPILE	25	25	10-Feb-14	26-Mar-14	759			10-Feb-14					26-Mar-14																						
A4150	IMPORT FILL	23	23	10-Feb-14	24-Mar-14	696			10-Feb-14					24-Mar-14																						
RAILROAD CROSSINGS		337	337	19-May-14	02-Sep-15	548																														
A6570	EXCAVATE FOR RAIL EAST OF WAKE	5	5	19-May-14	26-May-14	815			19-May-14					26-May-14																						
A6580	PLACE SUB BALLAST RAIL EAST OF WAKE	5	5	26-May-14	02-Jun-14	815			26-May-14					02-Jun-14																						
A4570	EXCAVATE FOR LIGHTWEIGHT FILL ON WEST BURMA RR	20	20	16-Feb-15	20-Mar-15	451																														
A4580	INSTALL LIGHTWEIGHT FILL ON WEST BURMA RR	40	40	23-Mar-15	29-May-15	451																														
A6270	BUILD RAILROAD CROSSINGS PT.1	15	15	09-Apr-15*	29-Apr-15	548																														
A6280	BUILD RAILROAD CROSSINGS PT.2	15	15	30-Apr-15	20-May-15	548																														
A6290	BUILD RAILROAD CROSSINGS PT.3	15	15	21-May-15	10-Jun-15	548																														
A6600	INSTALL SUB BALLAST RAIL WEST OF WAKE	5	5	29-May-15	05-Jun-15	551																														
A6590	BUILD RAIL	60	60	11-Jun-15	02-Sep-15	548																														
WHARVES		635	635	01-May-14	05-Oct-16	263																														
Wharf 7		420	420	01-May-14	09-Dec-15	478																														
A5150	MOBILIZE	30	30	01-May-14*	11-Jun-14	263			01-May-14*					11-Jun-14																						
A5160	DEMO EXISTING DECK	20	20	12-Jun-14	09-Jul-14	263			12-Jun-14					09-Jul-14																						
A5170	DEMO - DECK REPLACE	15	15	10-Jul-14	30-Jul-14	263			10-Jul-14					30-Jul-14																						
A5180	REMOVE EXISTING PILES	25	25	31-Jul-14	03-Sep-14	263			31-Jul-14					03-Sep-14																						
A5190	REMOVE EXISTING TIMBER FENDER	40	40	31-Jul-14	24-Sep-14	298			31-Jul-14					24-Sep-14																						
A5230	DRIVE PILE	20	20	04-Sep-14	01-Oct-14	263			04-Sep-14					01-Oct-14																						
A5200	TIMBER PILE PROTECTION	40	40	25-Sep-14	19-Nov-14	298																														
A5240	CONCRETE PILE PROTECTION	80	80	02-Oct-14	21-Jan-15	263																														
A5260	JACKET REPAIR	40	40	02-Oct-14	26-Nov-14	383																														
A5210	TIMBER PILE STRENGTHENING	50	50	20-Nov-14	28-Jan-15	298																														
A5250	CONCRETE PILE STRENGTHENING	80	80	22-Jan-15	13-May-15	263																														
A5220	TIMBER PILE STUBBING	40	40	29-Jan-15	25-Mar-15	298																														
A5270	CONCRETE - SLAB REPAIR	20	20	14-May-15	10-Jun-15	263																														
A5280	CONCRETE - DECK REPLACE	20	20	11-Jun-15	08-Jul-15	263																														
A5290	ELASTOMERIC FENDER	40	40	09-Jul-15	02-Sep-15	263																														
A5300	RAIL	25	25	13-Aug-15	16-Sep-15	263																														
A5310	MISC. REPAIRS	60	60	17-Sep-15	09-Dec-15	478																														
Wharf 6 1/2		275	275	17-Sep-15	05-Oct-16	263																														
A5320	MOBILIZE	30	30	17-Sep-15	28-Oct-15	263																														
A5330	DEMO EXISTING DECK	10	10	29-Oct-15	11-Nov-15	263																														
A5340	DEMO - DECK REPLACE	10	10	12-Nov-15	25-Nov-15	263																														
A5350	REMOVE EXISTING PILES	15	15	26-Nov-15	16-Dec-15	263																														
A5360	REMOVE EXISTING TIMBER FENDER	20	20	26-Nov-15	23-Dec-15	283																														
A5370	DRIVE PILE	10	10	17-Dec-15	30-Dec-15	263																														
A5380	TIMBER PILE PROTECTION	20	20	24-Dec-15	20-Jan-16	283																														
A5390	CONCRETE PILE PROTECTION	40	40	31-Dec-15	24-Feb-16	263																														
A5400	JACKET REPAIR	20	20	31-Dec-15	27-Jan-16	323																														

 Milestone
 Critical Milestone
 Remaining Work
 Actual Work
 Actual Level of Effort
 Critical Remaining Work
 Remaining Level of Effort
 Summary

Construction Sequence

Updated on June 26, 2013

Date	Rev...	Checked	Approved
26-Jun-13		Acumen/TCC/...	

CURRENT PROJECT SCHEDULE
Oakland Army Base

Activity ID		Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				2016				2017				8
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
	A5410	TIMBER PILE STRENGTHENING	25	25	21-Jan-16	24-Feb-16	283												21-Jan-16		24-Feb-16	TIMBER PILE STRENGTHENING						
	A5430	TIMBER PILE STUBBING	20	20	25-Feb-16	23-Mar-16	283												25-Feb-16		23-Mar-16	TIMBER PILE STUBBING						
	A5420	CONCRETE PILE STRENGTHENING	40	40	25-Feb-16	20-Apr-16	263												25-Feb-16		20-Apr-16	CONCRETE PILE STRENGTHENING						
	A5440	CONCRETE - SLAB REPAIR	10	10	21-Apr-16	04-May-16	263												21-Apr-16		04-May-16	CONCRETE - SLAB REPAIR						
	A5450	CONCRETE - DECK REPLACE	10	10	05-May-16	18-May-16	263												05-May-16		18-May-16	CONCRETE - DECK REPLACE						
	A5460	ELASTOMERIC FENDER	20	20	19-May-16	15-Jun-16	263												19-May-16		15-Jun-16	ELASTOMERIC FENDER						
	A5470	RAIL	15	15	23-Jun-16	13-Jul-16	263												23-Jun-16		13-Jul-16	RAIL						
	A5480	MISC. REPAIRS	60	60	14-Jul-16	05-Oct-16	263												14-Jul-16		05-Oct-16	MISC. REPAIRS						

◆ Milestone

◆ Critical Milestone

▬ Remaining Work

▬ Actual Work

▬ Actual Level of Effort

▬ Critical Remaining Work

▬ Remaining Level of Effort

▬ Summary

Construction Sequence
Updated on June 26, 2013

Date	Rev...	Checked	Approved
26-Jun-13		Acumen/TCC/...	