Work Order ID #	731715		
Work Order Category	SEWERS		
Work Order Description	Sewers - Back Up		
Work Order Address	1 MELVIN CT		
Submit To	LAURIE, KENYA J		
D. LALIDIE MENNA 1: 1/4/2016 12:17:26 AM	ASS ADDRESS M/S IS CLEAR. HOMEOWNER		
Priority	3 - Medium		
Priority Supervisor	JONES, ANTHONY C		
Cityworks Project Name			
Initiated By	LAURIE, KENYA J		
Initiated Date	1/3/2016 8:53:43 PM		
Actual Start Date	1/3/2016 8:15:16 PM		
Actual Finish Date	1/4/2016 11:00:27 PM		
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	1		
Units Accomplished	1		
Units Accomplished Description	Units (Locations)		
Total Work Order Cost	\$412.56		
Total Of Work Order Labor Costs	\$377.16		
Total Of Work Order Material Costs	\$0.00		
Total Of Work Order Equipment Costs	\$35.40		

_abor		Llaura	Start Date	Finish Date
Labor Cost	Labor Name	Hours	0.00.	
¢140.76	BIGBEE, MICHAEL E	3.00	1/3/2016 8:15:00 PM	1/3/2016 11:00:00 PM
\$149.76		1	4/0/004C 0.4E.00 DM	1/3/2016 11:00:00 PM
\$227.40	LAURIE, KENYA J	3.00	1/3/2016 8:15:00 PM	1/3/2016 11:00:00 P

Equipment Equip Finish Date Start Date Equip ID Hours Description Equipment **Unit Cost** Cost \$35.40 1/3/2016 8:15:00 PM 1/3/2016 11:00:00 3.00 4218 - OK CHAMPION 4218 \$35.40 PMRODDER / FRI. M2-106 CHASSIS

Material				
Material Cost	Description	Material UID	Mat Unit Cost	Units Required

Entities		
Entity UID	Entity Type	
0	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Fields Custom Field Names	Custom Field Value
<u> </u>	
HOT SPOT	and the second s
BACKUP INTO PRIVATE PROPERTY	
SEWER LATERAL REPORT	
CAUSED BY ROOTS	

WOLK OLDER LOTOR	
Work Order ID #	732990
Work Order Category	SEWERS
Work Order Description	Sewers - Back Up
Work Order Address	4474 ARCADIA AV
	LOZANO, ARMANDO A
Submit To	LOZANO, 7 mm m z

From Request 626606: Code: SE\_BLOCKAGE

Description: Sewers - Blockage

Details:

Comments: By HUEY, BETTY: 1/7/2016 1:07:33 PM

CITIZEN IS REPORTING A SEWER BLOCKAGE AT 4474 ARCADIA AVE. PER CITIZEN,

TREE ROOTS ARE GROWN INTO THE MAIN SEWER LINE.

Caller:

Q: Is the sewage outside or inside the house?

A: Don't Know / No Answer

Q: Where is it coming from?

A: Don't Know / No Answer

Q: Is the flow steady or intermittent?

A: Don't Know / No Answer

By HUEY, BETTY: 1/7/2016 1:16:03 PM REPORTED TO CHARLIE EVANS.

By LOZANO, ARMANDO A: 1/8/2016 7:03:47 AM

Property owner has a video done by sewer contractor, it showed roots at the connection to the m/s line in front of property, requested for the stand by crew to service the m/s, we might have to televise the m/s and check the connection to the m/s with the lateral from this location.

Priority	1 - Emergency	
Supervisor	JONES, ANTHONY C	- pro- str
Cityworks Project Name		
Initiated By	LOZANO, ARMANDO A	
Initiated Date	1/8/2016 7:00:26 AM	
Actual Start Date	1/7/2016 1:15:00 PM	Description of
Actual Finish Date	1/7/2016 3:00:00 PM	
Police Beat	22X	
Service Delivery District	4	
City Council District	CCD4	
Total Entities (GIS Assets) on Work Order	1	
Units Accomplished	1	- W
Units Accomplished Description	Units (Locations)	
Total Work Order Cost	\$258.34	
Total Of Work Order Labor Costs	\$229.48	
Total Of Work Order Material Costs	\$0.00	
Total Of Work Order Equipment Costs	\$28.86	

#### Labor Finish Date Start Date Hours Labor Name Labor Cost 1/7/2016 3:00:00 PM 1/7/2016 1:45:00 PM 1.75 LOZANO, ARMANDO A \$132.65 1/7/2016 3:00:00 PM 1/7/2016 1:45:00 PM 1.75 SPIKES, CALVIN C \$96.83

quipment			1	Ot-4 Data	Finish Date	Equip
Equipment	Description	Equip ID	Hours	Start Date	Fillish Date	Unit Cost
Cost				4/7/0040 4:45:00 DM	1/7/2016 3:00:00 PM	\$28.86
\$28.86	4367 - PICKUP C/CAB	4367	1.45	1/7/2016 1:45:00 PM	1/7/2016 3.00.00 F W	Ψ20.00

TOTAL OTHER		
Work Order ID #	734466	
Work Order Category	SEWERS	
Work Order Description	Sewers - Clean - Power Rod	- 10
Work Order Address	2298 MELVIN RD	
Submit To	SNOWDEN, WILLIE T	

By SNOWDEN, WILLIE T: 1/14/2016 9:48:29 AM

WAS ASK TO GO ASSIST 189 AGAIN AT 2298 MELVIN CT OFF OF MELVIN ROAD LAST TIME I WAS HERE WAS ON 12-29-15 LAST YEAR M/H WAS HOLDING STANDING-BY UNTIL SHE GETS HERE SHE WILL INFORM US WHAT TO DO WHEN 189 GETS TO THE JOB SITE

By SNOWDEN, WILLIE T: 1/15/2016 11:53:12 AM

need to be followed up asap

Priority	3 - Medium
Supervisor	MCLAURIN, AMEAL
Cityworks Project Name	
Initiated By	SNOWDEN, WILLIE T
Initiated Date	1/14/2016 9:48:29 AM
Actual Start Date	1/14/2016 9:20:17 AM
Actual Finish Date	1/14/2016 2:20:56 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	120
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$733.40
Total Of Work Order Labor Costs	\$674.40
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$59.00

\_abor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$295.40	HOLMES, COURTNEY	5.00	1/14/2016 12:00:00 AM	
\$379.00	SNOWDEN, WILLIE T	5.00	1/14/2016 12:00:00 AM	

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$59.00	4218 - OK CHAMPION RODDER / FRI. M2-106 CHASSIS	4218	5.00	1/14/2016 12:00:00 AM		\$59.00

M	ate	>ri	ลเ
	uu		٠.

matoria.			Mat I Init	Units
Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

En	

Littles	
Entity UID	Entity Type

Work Order ID #	734468
Work Order Category	SEWERS
Work Order Description	Sewers - Miscellaneous (Not Asset
	Maintenance)
Work Order Address	2298 MELVIN RD
Submit To	LAURIE, KENYA J
By LAURIE, KENYA J: 1/15/2016 3:13:41 PM	VI
	IOWDEN HAND ROD ON EASEMENT. RODED
WITH A 2INCH AUGER BROUGHT BACK F	
AUGER. THE LINE CLEARED AND WENT	DOWN.
Priority	3 - Medium
Supervisor	JONES, ANTHONY C
Cityworks Project Name	i i
Initiated By	LAURIE, KENYA J
Initiated Date	1/14/2016 9:55:38 AM
Actual Start Date	1/14/2016 9:30:41 AM
Actual Finish Date	1/15/2016 2:00:07 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	2
Units Accomplished	160
Units Accomplished Description	Hours
Total Work Order Cost	\$851.29
Total Of Work Order Labor Costs	\$741.84
Total Of Work Order Material Costs	\$0.00

# Labor

Total Of Work Order Equipment Costs

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$416.90	LAURIE, KENYA J	5.50	1/14/2016 9:30:00 AM	1/14/2016 2:00:00 PM
\$324.94	STREET, RICHARD W	5.50	1/14/2016 9:30:00 AM	1/14/2016 2:00:00 PM

\$109.45

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$109.45	4244 - PICKUP C/CAB W/SERV BODY	4244	5.50	1/14/2016 9:30:00 AM	1/14/2016 2:00:00 PM	\$109.45

#### Material

Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

### **Entities**

Entity UID	Entity Type
11490	SANITARYSEWERCOLLECTIONSYSTEM
11441	SANITARYSEWERCOLLECTIONSYSTEM

Custom Field Names	Custom Field Value
HOT SPOT	

Work Order ID #	734565	
Work Order Category	SEWERS	Name and Address of the Owner, where the Owner, which is the Owner, where the Owner, which is the Owner, where the Owner, which is the Ow
Work Order Description	Sewers - Overflow	
Work Order Address	2289 MELVIN RD	and the problems of
Submit To	GARCIA, CESAR A	

By GARCIA, CESAR A: 1/14/2016 2:47:08 PM

WE ATTEMPTED TO TELEVISE M/S ASSET# 20980 AND WE FOUND THAT IT WAS PLUGGED. WE WALKED TO THE DOWNSTREAM M/H ON TH EASEMENT AND FOUND IT WAS OVER FLOWING. WE ASSISTED THE COMPLAINT CREW (KENYA) AND HAND RODDED THE M/S EASEMENT CLEARING OUT HEAVY ROOTS. WE THE HAD TO HAND ROD FROM THE WET M/H AND BROKE THE STOPPAGE ABOUT 1 FOOT IN. THEN THE DOWNSTREAM M/H PLUGGED AND WE HAD TO HAND ROD TO OPEN THAT LINE.

By GARCIA, CESAR A: 1/14/2016 2:54:24 PM

THE M/H'S ARE DOWN AT THIS TIME. THERE WAS A OPEN TRENCH NEXT TO THE M/H WHERE THERE WAS A OLD OPEN VCP LATERAL THAT WAS LETTING DEBRIS GET IN THE M/S. ALSO THERE WAS A PLASTIC PIPE GOING IN THE SAME TRENCH THAT MIGHT BE THE NEW LATERAL.

By GARCIA, CESAR A: 1/14/2016 2:55:36 PM

WE WILL HAVE THE CONSTRUCTION CREW CAP OFF THE OLD LATERAL. ALSO WE WILL TELEVISE THE M/S AT A LATER TIME.

By GARCIA, CESAR A: 1/15/2016 9:49:58 AM

M/S ASSET# 20980 IS IN POOR CONDITION AND NEEDS TO BE REHABBED.

By GUZMAN, MIGUEL: 1/15/2016 11:29:54 AM The open sewer trench belongs to 2289 Melvin rd.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	
Initiated By	GARCIA, CESAR A
Initiated Date	1/14/2016 2:27:56 PM
Actual Start Date	1/14/2016 8:30:56 AM
Actual Finish Date	1/14/2016 3:00:05 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	3
Units Accomplished	240
Units Accomplished Description	Gallons
Total Work Order Cost	\$1,006.07
Total Of Work Order Labor Costs	\$876.72
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$129.35

#### Lahor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$384.02	FOSTER, LARRY	6.50	1/14/2016 12:00:00 AM	1/14/2016 12:00:00 AM
\$492.70	GARCIA, CESAR A	6.50	1/14/2016 12:00:00 AM	1/14/2016 12:00:00 AM

Work Order ID #	735129			
Work Order Category	SEWERS			
Work Order Description	Sewers - Health Sign Removal			
Work Order Address	2289 MELVIN RD			
Submit To	GARCIA, CESAR A			
By GARCIA, CESAR A: 1/27/2016 9:05:26 A				
	BROKE THE STOPPAGE OF HEAVY ROOTS IN			
THE LINE ON THE EASEMENT.				
D : 11	10 M II			
Priority	3 - Medium			
Supervisor	AMATE, DAVID J			
Cityworks Project Name				
Initiated By	GARCIA, CESAR A			
Initiated Date	1/19/2016 9:32:18 AM			
Actual Start Date	1/15/2016 11:30:50 AM			
Actual Finish Date	1/15/2016 3:00:56 PM			
Police Beat	22X			
Service Delivery District	4			
City Council District	CCD4			
Total Entities (GIS Assets) on Work Order	2			
Units Accomplished	1			
Units Accomplished Description	Units (Locations)			
Total Work Order Cost	\$541.73			
Total Of Work Order Labor Costs	\$472.08			
Total Of Work Order Material Costs	\$0.00			
Total Of Work Order Equipment Costs	\$69.65			

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$206.78	FOSTER, LARRY	3.50	1/15/2016 12:00:00 AM	1/15/2016 12:00:00 AM
\$265.30	GARCIA, CESAR A	3.50	1/15/2016 12:00:00 AM	1/15/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	ŀ
\$69.65	4184 - TRUCK 1T UTILITY BODY	4184	3.50	1/15/2016 12:00:00 AM	1/15/2016 12:00:00 AM	\$69.65	ł

#### Material

rip	ption	Material U	JID	Mat Unit	Units
				Cost	Required
					Cost

# Entities

Entity UID	Entity Type	
18651	SANITARYSEWERCOLLECTIONSYSTEM	
18650	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Field Names	Custom Field Value
HOT SPOT	
BACKUP INTO PRIVATE PROPERTY	

735283		
SEWERS		
Sewers - Clean - Flush		
2289 MELVIN RD, OAKLAND, CA, 94602		
GAMEZ, FRANCISCO		
9:10:18 PM had to drag flusher hose down hillside to flush and		

2289 melvin rd this was an easement ,had to drag flusher hose down hillside to flush and service the main sewer line this was also for cctv crew C. Garcia t.v. 1 . main had medium debris and heavy roots , the main is flowing at this time .

Priority	3 - Medium
Supervisor	GUZMAN, MIGUEL
Cityworks Project Name	
Initiated By	GAMEZ, FRANCISCO
Initiated Date	1/19/2016 2:28:39 PM
Actual Start Date	1/15/2016 8:00:09 AM
Actual Finish Date	1/15/2016 3:03:16 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	3
Units Accomplished	650
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$967.26
Total Of Work Order Labor Costs	\$944.16
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$23.10

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$413.56	QUINTOR, BRANDON	7.00	1/15/2016 8:00:00 AM	1/15/2016 3:00:00 PM
-	GAMEZ, FRANCISCO	7.00	1/15/2016 8:00:00 AM	1/15/2016 3:00:00 PM
\$530.60	GAIVIEZ, FRANCISCO	1.00		

Equipment

Equipment	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$23.10	4397 - PRESSURE	4397	7.00	1/15/2016 8:00:00	1/15/2016 3:00:00	\$23.10
Q20.10	WASH JET VAC 4X2			AM	PM	

R A	-	-		al
w		ш	11	a

N. ( . : - 1 O 1	Description	Material UID	Mat Unit	Units
Material Cost	Description	IVIALEIIAI OID	Cost	Required

# Entities

Littico		
Entity UID	Entity Type	
18651	SANITARYSEWERCOLLECTIONSYSTEM	
18650	SANITARYSEWERCOLLECTIONSYSTEM	
18447	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Field Names	Custom Field Value
HOT SPOT	

Work Order ID #	735322	***************************************
Work Order Category	STREETSW	
Work Order Description	Inlet Inspect and Clean	
Work Order Address	2130 MELVIN RD	
Submit To	WALKER, ALONZO	
By WALKER, ALONZO: 1/19/2016 2:59:41 P	PM .	
Cleaned & expected inlet		
Priority	3 - Medium	
Supervisor	PEGROSS JR., LOUIS H	
Cityworks Project Name		
Initiated By	WALKER, ALONZO	
Initiated Date	1/19/2016 2:57:59 PM	
Actual Start Date	1/19/2016 2:59:25 PM	
Actual Finish Date	1/19/2016 2:59:30 PM	
Police Beat	22X	
Service Delivery District	4	
City Council District	CCD4	
Total Entities (GIS Assets) on Work Order	1	
Units Accomplished	1	
Units Accomplished Description	Units (Inlets)	
Total Work Order Cost	\$551.62	
Total Of Work Order Labor Costs	\$445.62	
Total Of Work Order Material Costs	\$0.00	
Total Of Work Order Equipment Costs	\$106.00	

### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$95.46	GUTIERREZ, RAMON	2.00	1/19/2016 12:00:00 AM	1/19/2016 12:00:00 AM
\$95.46	NORRIS, VINCIENT E	2.00	1/19/2016 12:00:00 AM	1/19/2016 12:00:00 AM
\$110.66	SIMON, DONALD	2.00	1/19/2016 12:00:00 AM	1/19/2016 12:00:00 AM
\$144.04	WALKER, ALONZO	2.00	1/19/2016 12:00:00 AM	1/19/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	I I
\$106.00	4838 - SERVICE BODY 1T	4838	2.00	1/19/2016 12:00:00 AM	1/19/2016 12:00:00 AM	\$106.00	ŀ

Material

Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

#### **Entities**

Ellunes	Littues		
Entity UID	Entity Type		
2923176	STRUCTURES		

Custom Field Names	Custom Field Value	

Work Order ID #	736453	
Work Order Category	SEWERS	
Work Order Description	Sewers - CCTV	
Work Order Address	2289 MELVIN RD, OAKLAND, CA, 94602	
Submit To	GARCIA, CESAR A	

By GARCIA, CESAR A: 1/27/2016 8:58:36 AM

WE ASSISTED THE FLUSHER ( GAMEZ ) AND FLUSHED THE M/S EASEMENT TO CUT OUT HEAVY ROOTS. THE CONDITION OF M/S EASEMENT ASSET# 18651 IS FAIR-/ POOR. THERE IS HEAVY ROOT INFILTRATION AND FRACTURES IN THE LINE. AND A COUPLE BROKEN SPOTS. WE COULD ONLY TELEVISE M/S ASSET# 18650 115FT DUE TO HEAVY ROOTS STILL IN THE LINE.

By GARCIA, CESAR A: 1/27/2016 9:00:47 AM

WE FLUSHED THE M/S FROM THE DOWNSTREAM M/H BUT THE M/S PLUGGED UP DUE TO THE ROOTS OR BEING BROKE DOWN. WE WILL TELEVISE GOING UP STREAM WHEN THE LINE IS CLEANED. IT IS IN POOR CONDITION UP TO 115FT.

By GARCIA, CESAR A: 1/27/2016 9:06:21 AM

WE ALSO HAND RODDED 20 FT TO CLEAR HEAVY ROOTS THE FLUSHER WAS UNABLE TO CUT OUT.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	
Initiated By	GARCIA, CESAR A
Initiated Date	1/25/2016 9:36:01 AM
Actual Start Date	1/21/2016 8:00:38 AM
Actual Finish Date	1/21/2016 3:00:46 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	2
Units Accomplished	315
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$1,083.46
Total Of Work Order Labor Costs	\$944.16
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$139.30

Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$413.56	FOSTER, LARRY	7.00	1/21/2016 12:00:00 AM	1/21/2016 12:00:00 AM
\$530.60	GARCIA, CESAR A	7.00	1/21/2016 12:00:00 AM	1/21/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$139.30	4184 - TRUCK 1T UTILITY BODY	4184	7.00	1/21/2016 12:00:00 AM	1/21/2016 12:00:00 AM	\$139.30

Material

Work Order ID #	736526			
Work Order Category	SEWERS			
Work Order Description	Sewers - Clean - Flush			
Work Order Address	2235 MELVIN RD			
Submit To	HOLMES, COURTNEY			
By HOLMES, COURTNEY: 1/25/2016 12:11:				
	se down 200ft too reach manhole.also assisted			
cctv crew with camera too televise line. m/s of	clear			
Priority	3 - Medium			
Supervisor	GUZMAN, MIGUEL			
Cityworks Project Name	GOZIVIAN, IVIIGOEL			
Initiated By	HOLMES, COURTNEY			
Initiated Date	1/25/2016 11:58:11 AM			
Actual Start Date	1/25/2016 8:00:04 AM			
Actual Finish Date	1/25/2016 3:01:34 PM			
Police Beat	22X			
Service Delivery District	4			
City Council District	CCD4			
Total Entities (GIS Assets) on Work Order	3			
Units Accomplished	158			
Units Accomplished Description	Linear Feet			
Total Work Order Cost	\$930.37			
Total Of Work Order Labor Costs	\$798.77			
Total Of Work Order Material Costs	\$0.00			
Total Of Work Order Equipment Costs	\$131.60			

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$413.56	HOLMES, COURTNEY	7.00	1/25/2016 8:00:00 AM	1/25/2016 3:00:00 PM
\$385.21	STANLEY, WILLIE	7.00	1/25/2016 8:00:00 AM	1/25/2016 3:00:00 PM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	I
\$131.60	4398 - SEWER FLUSHER COMBO	4398	7.00	1/25/2016 8:00:00 AM	1/25/2016 3:00:00 PM	\$131.60	ł

# Material

Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

#### **Entities**

Entity UID	Entity Type	
17722	SANITARYSEWERSTRUCTURES	
20976	SANITARYSEWERCOLLECTIONSYSTEM	
20975	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Field Names	Custom Field Value
HOT SPOT	
BACKUP INTO PRIVATE PROPERTY	

Work Order ID #	736898		
Work Order Category	SEWERS		
Work Order Description	Sewers - Inspect Main		
Work Order Address	4400 WHITTLE AV		
Submit To	SUPERVISOR, SEWERS		
By RUSHING JR., HENRY: 1/26/2016 2:35:1: CHECKED MAIN SEWER BEHIND 4400 WH RUNNING NORMAL AT THIS TIME. NO SIG FOUND.	2 PM IITTLE AVE MAIN SEWER IS CLEAR AND N OF SEWAGE OR SMELL OF SEWAGE AT		
Priority	3 - Medium		
Supervisor	JONES, ANTHONY C		
Cityworks Project Name			
Initiated By	RUSHING JR., HENRY		
Initiated Date	1/26/2016 12:55:35 PM		
Actual Start Date	1/26/2016 12:00:28 PM		
Actual Finish Date	1/26/2016 2:00:30 PM		
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	1		
Units Accomplished	1		
Units Accomplished Description	Linear Feet		
Total Work Order Cost	\$309.56		
Total Of Work Order Labor Costs	\$269.76		
Total Of Work Order Material Costs	\$0.00		
Total Of Work Order Equipment Costs	\$39.80		

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$118.16	JONES, FRANK E	2.00	1/26/2016 12:00:00 AM	1/26/2016 12:00:00 AM
\$151.60	RUSHING JR., HENRY	2.00	1/26/2016 12:00:00 AM	1/26/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$39.80	4247 - PICKUP C/CAB W/SERV BODY	4247	2.00	1/26/2016 12:00:00 AM	1/26/2016 12:00:00 AM	\$39.80

Λ	-	4	^	ri	ia	1
"	a	ı.	ᆮ		а	

Material Cost	Description	Material UID	Mat Unit	Units
material cost	2000		Cost	Required

# Entities

Entity UID	Entity Type
20976	SANITARYSEWERCOLLECTIONSYSTEM

The state of the s
Custom Field Value

Work Order ID #	736929	
Work Order Category	SEWERS	
Work Order Description	Sewers - CCTV	
Work Order Address	2235 MELVIN AVE	
Submit To	GARCIA, CESAR A	

By GARCIA, CESAR A: 1/26/2016 1:46:43 PM

WE ASSISTED AND FLUSHED THE M/S EASEMENT. THE CONDITION OF M/S ASSET# 20976 AND 20975 ARE GOOD. WE THEN TELEVISED M/S ASSET# 20958 AND 20973 AND THEY HAVE HEAVY ROOTS IN THE LINE THAT HAVE TO BE CUT OUT. WE MADE A MAP AND GAVE IT TO AMEAL TO HAVE THE LINES RODDED.

By GARCIA, CESAR A: 1/26/2016 1:49:39 PM

ALSO WE HAD TO STAND BY TIL 10:00AM UNTIL THE GARBAGE TRUCKS FINISHED THE ROUT SO WE COULD SET UP AND CLOSE THE STREET DOWN.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	
Initiated By	GARCIA, CESAR A
Initiated Date	1/26/2016 1:43:05 PM
Actual Start Date	1/25/2016 8:00:53 AM
Actual Finish Date	1/25/2016 2:30:47 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	4
Units Accomplished	285
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$1,006.07
Total Of Work Order Labor Costs	\$876.72
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$129.35

Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$384.02	FOSTER, LARRY	6.50	1/25/2016 12:00:00 AM	1/25/2016 12:00:00 AM
\$492.70	GARCIA, CESAR A	6.50	1/25/2016 12:00:00 AM	1/25/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$129.35	4184 - TRUCK 1T UTILITY BODY	4184	6.50	1/25/2016 12:00:00 AM	1/25/2016 12:00:00 AM	\$129.35

M	a	te	ri	a	I

Material Cost	Description	Material UID	Mat Unit	Units
		8 6046000000 1.69	Cost	Required

per	100			
Е	ni	ш	16	20
_		ш		, ,

Entity UID	Entity Type	

WOLK Older 130451	
Work Order ID #	738421
Work Order Category	SEWERS
	Sewers - Odor Investigate
Work Order Description	4400 WHITTLE AV
Work Order Address	
Submit To	RUSHING JR., HENRY

From Request 631870: Code: SE\_ODOR

Description: Sewers - Bad Odor

Details:

Comments: By FLEWELLEN, SARAH J: 2/1/2016 9:53:49 AM

CITIZEN STATES BAD SEWER ODOR LOCATED AT 4400 WHITTLE AVENUE.

Q: For how long has the bad odor been noticeable?

A: SINCE THE 21ST OF JANUARY

By FLEWELLEN, SARAH J: 2/1/2016 9:56:32 AM

REPORTED TO SEWER SUPERVISOR JAMES TOBIAS.

By RUSHING JR., HENRY: 2/1/2016 1:22:53 PM

AT 4400 WHITTLE AVE CHECKED FOR SEWER ODOR AND WE COULD NOT DETECT ANY TYPE OF SEWER SMELL . MAIN SEWER IS CLEAR AND RUNNING NORMAL.

CHECKED UP AND DOWN STREAM . COMMENTS BY E.JONES.

Priority	3 - Medium	
Supervisor	JONES, ANTHONY C	
Cityworks Project Name		
Initiated By	RUSHING JR., HENRY	
Initiated Date	2/1/2016 12:36:09 PM	
Actual Start Date	2/1/2016 12:00:12 PM	
Actual Finish Date	2/1/2016 1:00:53 PM	
Police Beat	22X	
Service Delivery District	4	
City Council District	CCD4	
Total Entities (GIS Assets) on Work Order	1	
Units Accomplished	1	
Units Accomplished Description	Units (Locations)	ne e
Total Work Order Cost	\$154.78	
Total Of Work Order Labor Costs	\$134.88	
Total Of Work Order Material Costs	\$0.00	
Total Of Work Order Equipment Costs	\$19.90	

Labor		Haura	Start Date	Finish Date
Labor Cost	Labor Name	Hours		2/4/2016 12:00:00 AM
	JONES, FRANK E	1.00	2/1/2016 12:00:00 AM	2/1/2016 12.00.00 AW
\$59.08	RUSHING JR., HENRY	1.00	2/1/2016 12:00:00 AM	2/1/2016 12:00:00 AM

Equipment				Ct-+ Deta	Finish Date	Equip
Equipment Description	Equip ID	Hours	Start Date	I Illigit Bate	Unit Cost	
Cost				011/0040 40:00:00	2/1/2016 12:00:00	\$19.90
\$19.90	4247 - PICKUP C/CAB W/SERV BODY	4247	1.00	2/1/2016 12:00:00 AM	AM	Ψ.σ.σ

Material		1	1 2 4 1 1 1 14	Units
Material Cost	Description	Material UID	Mat Unit	Units

Nork Order 739433			
Work Order ID #	739433		
Work Order Category	SEWERS		
Work Order Description	Sewers - Clean - Power Rod		
Work Order Address	25 MELVIN CT		
Submit To	SNOWDEN, WILLIE T		
By SNOWDEN, WILLIE T: 2/4/2016 12:18:55 POWER RODDED SUBBASIN 5605 OFF OF	F MELVIN CT USED A FULL TOOL		
By SNOWDEN, WILLIE T: 2/4/2016 12:24:42 WAS CALLED OFF TO TAKE CARE OF A C	OMPLAINT CALL ON 1916 CROSBY AVE		
Driority	3 - Medium		
Priority	MCLAURIN, AMEAL		
Supervisor Cityworks Project Name			
Initiated By	SNOWDEN, WILLIE T		
Initiated Date	2/4/2016 12:18:55 PM		
Actual Start Date	2/4/2016 9:00:35 AM		
Actual Finish Date	2/4/2016 12:00:53 PM		
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	9		
Units Accomplished	1266		
Units Accomplished Description	Linear Feet		
Total Work Order Cost	\$440.04		
Total Of Work Order Labor Costs	\$404.64		
Total of Trom	00 00		

Total Of Work Order Material Costs

Total Of Work Order Equipment Costs

_abor			Start Date	Finish Date
Labor Cost	Labor Name	Hours	Statt Date	1 IIIIOII Date
	GUTIERREZ, ALFONSO R	3.00	2/4/2016 12:00:00 AM	
\$177.24			2/4/2016 12:00:00 AM	
\$227.40	SNOWDEN, WILLIE T	3.00	2/4/2010 12.00.00 AW	

\$0.00 \$35.40

Equipment				01 1 D-4-	Finish Date	Equip Unit
Equipment	Description	Equip ID	Hours	Start Date	I IIIISII Date	Cost
Cost				2/4/2016 12:00:00		\$35.40
\$35.40	4218 - OK CHAMPION RODDER / FRI. M2-106 CHASSIS	4218	3.00	AM		

Material

Matchiai			BA-4 I locit	Units
Material Cost	Description	Material UID	Mat Unit Cost	Required
			0031	T toquire

F-4ition

Entities		
Entity UID	Entity Type	
20979	SANITARYSEWERCOLLECTIONSYSTEM	
20951	SANITARYSEWERCOLLECTIONSYSTEM	
20951	SANITARYSEWERCOLLECTIONSYSTEM	
	SANITARYSEWERCOLLECTIONSYSTEM	
20953	SANITARYSEWERCOLLECTIONSYSTEM	
20054	SANITARYSEVERCULECTIONS TO LEW	

Work Order ID #	739967		
Work Order Category	SEWERS		
Work Order Description	Sewers - CCTV		
Work Order Address	4474 ARCADIA AV		
Submit To	LEACH, THOMAS B		
By LEACH, THOMAS B: 2/8/2016 8:00:44 A			
Delivered a DVD of televised main sewer in t			
connection, also had to explain what was go	ing on to resident.		
District	0.14.11		
Priority	3 - Medium		
Supervisor	AMATE, DAVID J		
Cityworks Project Name			
Initiated By	LEACH, THOMAS B		
Initiated Date	2/8/2016 7:23:44 AM		
Actual Start Date	2/5/2016 3:30:46 PM		
Actual Finish Date	2/5/2016 4:30:00 PM		
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	1		
Units Accomplished	1		
Units Accomplished Description	Linear Feet		
Total Work Order Cost	\$87.25		
Total Of Work Order Labor Costs	\$75.80		
Total Of Work Order Material Costs	\$0.00		
Total Of Work Order Equipment Costs	\$11.45		

# Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$75.80	LEACH, THOMAS B	1.00	2/5/2016 3:00:00 PM	2/8/2016 4:00:00 PM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	I I
\$11.45	4914 - VAN 6X2 W 2T H-CUBE	4914	1.00	2/5/2016 3:00:00 PM	2/8/2016 4:00:00 PM	\$11.45	ł

Material

Material Cost	Description	Material UID	Mat Unit	Units	
	220		Cost	Required	1

#### **Entities**

Entity UID	Entity Type
17742	SANITARYSEWERSTRUCTURES

Custom Field Names	Custom Field Value
HOT SPOT	No
BACKUP INTO PRIVATE PROPERTY	
SEWER LATERAL REPORT	
CAUSED BY ROOTS	
CAUSED BY FATS-OIL-GREASE	

745220	
SEWERS	
Sewers - Odor Investigate	
2289 MELVIN RD	
D'AMBRA, MARK	A
	SEWERS Sewers - Odor Investigate 2289 MELVIN RD

By D'AMBRA, MARK: 3/1/2016 2:00:27 PM

LOCATED M/H# 56-014-73 BEHIND, 2289 MELVIN RD. FOUND EXCAVATION/TRENCHES AROUND M/H AS DEEP AS M/S. OWNER OF PROPERTY STATED THAT TRENCHING WAS PERFORMED TO EXPOSE LATERAL. OWNER OF PROPERTY ALSO STATED THAT A CLEAN-OUT FOR THE LATERAL WAS FOUND CLOSE TO M/S. OWNER STATED THAT HE INTENDS OF HAVING CLEAN-OUT RAISED UP TO GRADE LEVEL FOR EASIER ACCESS. M/S WAS DETERMINED TO BE OPEN AT THIS TIME. EXCAVATIONS CONTAINED MOISTURE/DAMPNESS WITHIN WALL AREAS. THERE DOES NOT APPEAR TO BE ANY KIND OF A SEWER LEAK AT THIS TIME. FLIES AND MOSQUITOES WERE NOTICED AROUND EXCAVATION. A SIDE SEWER REPORT WAS CREATED. SEWER REPRESENTATIVE WAS SUPPOSED TO MEET WITH PERSONNEL FROM VECTOR CONTROL AT 10:00AM, 3/1/16. SEWER CREW STOOD BY UNTIL 10:40AM. NO VECTOR CONTROL PERSONNEL WAS A NO SHOW.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	
Initiated By	D'AMBRA, MARK
Initiated Date	3/1/2016 2:00:27 PM
Actual Start Date	3/1/2016 10:00:51 AM
Actual Finish Date	3/1/2016 10:00:58 AM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	2
Units Accomplished	1
Units Accomplished Description	Units (Locations)
Total Work Order Cost	\$95.70
Total Of Work Order Labor Costs	\$75.80
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$19.90

Labor				E I. B. I.
Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$75.80	D'AMBRA, MARK	1.00		

<b>quipment</b> Equipment	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
Cost						
\$19.90	4365 - PICKUP C/CAB	4365	1.00			\$19.90

Material				
Material Cost	Description	Material UID	Mat Unit Cost	Units Required

#### **Entities**

Work Order ID #	748575		
Work Order Category	SEWERS		
Work Order Description	Sewers - Inspect Main		
Work Order Address	2289 MELVIN RD		
Submit To	RUSHING JR., HENRY		
Priority	3 - Medium		
Supervisor	JONES, ANTHONY C		
Cityworks Project Name			
Initiated By	RUSHING JR., HENRY		
Initiated Date	3/12/2016 5:25:53 PM		
Actual Start Date			
Actual Finish Date			
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	5		
Units Accomplished	1		
Units Accomplished Description	Linear Feet		
Total Work Order Cost	\$0.00		
Total Of Work Order Labor Costs	\$0.00		
Total Of Work Order Material Costs	\$0.00		
Total Of Work Order Equipment Costs	\$0.00		

Labor
-------

Labor Cost	Labor Name	Hours	Start Date	Finish Date	

Equipment

Equipment							
Equipment	Description	Equip ID	Hours	Start Date	Finish Date	Equip	E
Cost					V 10 2000	Unit Cost	F

Material

Material Cost	Description	Material UID	Mat Unit	Units
		material 0.2	Cost	Required

# Entities

Entity UID	Entity Type	
20953	SANITARYSEWERCOLLECTIONSYSTEM	
20951	SANITARYSEWERCOLLECTIONSYSTEM	
20950	SANITARYSEWERCOLLECTIONSYSTEM	
17707	SANITARYSEWERSTRUCTURES	
17702	SANITARYSEWERSTRUCTURES	

Custom Field Names	Custom Field Value
HOT SPOT	
BACKUP INTO PRIVATE PROPERTY	
SEWER LATERAL REPORT	
CAUSED BY ROOTS	
CAUSED BY FATS-OIL-GREASE	
CAUSED BY DEBRIS	
CAUSED BY COLLAPSE	

Work Order ID #	758157	HI.
Work Order Category	SEWERS	
Work Order Description	Sewers - Back Up	
Work Order Address	4374 WHITTLE AV	
Submit To	TRUJILLO, DAVID V	

By TRUJILLO, DAVID V: 4/21/2016 7:37:51 AM

Talked to owner and she said she is backing up and she showed us the L/H that was full. we then started to hand rod from down stream m/h with a 2 and a 4 inch tool. we then over lapped and hand rodded from L/H. m/s is know open and clear at this time. m/s did have a lot of roots and looks like grease.

From Request 648930: Code: SE\_BLOCKAGE

Description: Sewers - Blockage

Details:

Comments: By OLORTEGUI, ARTURO: 4/20/2016 9:24:05 AM

CITIZEN IS REPORTING A SEWER BACKUP AT 4374 WHITTLE AVENUE. PER CITIZEN, THE BLOCKAGE IS IN THE BACK OF THE PROPERTY, NEAR THE JUNIPER BUSHES.

Caller: N/A, BARBARA:

Q: Is the sewage outside or inside the house?

A: Outside

Q: Where is it coming from? A: Don't Know / No Answer

Q: Is the flow steady or intermittent?

A: Don't Know / No Answer

By OLORTEGUI, ARTURO: 4/20/2016 9:25:27 AM

REPORTED TO SEWER, TOBIAS.

Priority	3 - Medium		
Supervisor	JONES, ANTHONY C		
Cityworks Project Name			
Initiated By	TRUJILLO, DAVID V		
Initiated Date	4/21/2016 7:37:51 AM		
Actual Start Date	4/20/2016 8:30:04 AM		
Actual Finish Date	4/20/2016 11:30:16 AM		
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	3		
Units Accomplished	1		
Units Accomplished Description	Units (Locations)		
Total Work Order Cost	\$641.58		
Total Of Work Order Labor Costs	\$581.88		
Total Of Work Order Material Costs	\$0.00		
Total Of Work Order Equipment Costs	\$59.70		

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$177.24	ALVARADO-ORTIZ, SANTOS L	3.00	4/20/2016 12:00:00 AM	4/20/2016 12:00:00 AM
\$227.40	TRUJILLO, DAVID V	3.00	4/20/2016 12:00:00 AM	4/20/2016 12:00:00 AM
\$177.24	MONDY, DEANDRE	3.00	4/20/2016 12:00:00 AM	4/20/2016 12:00:00 AM

Work Order ID #	783279
Work Order Category	STREETSW
Work Order Description	Streets&SW - Guardrail Repair
Work Order Address	2131 MELVIN RD
Submit To	WALKER, ALONZO
By WALKER, ALONZO: 8/4/2016 2:24:23 PM	Л
Removed & replaced 5 leaking K Rails	
	O M P
Priority	3 - Medium
Supervisor	PEGROSS JR., LOUIS H
Cityworks Project Name	
Initiated By	WALKER, ALONZO
Initiated Date	8/4/2016 2:20:27 PM
Actual Start Date	8/4/2016 9:30:50 AM
Actual Finish Date	8/4/2016 2:23:08 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	25
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$803.40
Total Of Work Order Labor Costs	\$509.40
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$294.00

# Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$288.08	WALKER, ALONZO	4.00	8/4/2016 12:00:00 AM	8/4/2016 12:00:00 AM
\$221.32	SIMON, DONALD	4.00	8/4/2016 12:00:00 AM	8/4/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$212.00	4838 - SERVICE BODY 1T	4838	4.00	8/4/2016 12:00:00 AM	8/4/2016 12:00:00 AM	\$212.00
\$82.00	4385 - FLATBED TRUCK W/GENERATOR	4385	5.00	8/4/2016 12:00:00 AM	8/4/2016 12:00:00 AM	\$82.00

Material

Material Cost	Description	Material UID	Mat Unit	Units
	903807 (C 8080 7 9 1 2 3 0 8 0 7 1 0 6	uniques de deservação de la compansión d	Cost	Required

Entities

Entity UID Entity Type		
13420	OAKLANDSTREETS	

**Custom Fields** 

Custom Field Names	Custom Field Value
Custom ricia Names	- Cuctom :

**Associated Service Request** 

Request ID	Request Description	Request	Incident	Date & Time	Submit To	Category

Work Order ID #	786168	
Work Order Category	STREETSW	
Work Order Description	Streets&SW - Miscellaneous (Not Asset Maintenance)	
Work Order Address	2131 MELVIN RD	
Submit To	WALKER, ALONZO	

From Request 675902: Code: STR BARRIERS

Description: Streets/Sidewalks - Portable Barriers Maint

Details: Street Issue (Other than Pothole)

Comments: Reported by SeeClickFix user on 07/25/2016 SeeClickFix Link:

Summary: Street Issue (Other than Pothole)

Photo:

Description: Months ago erosion took a portion of the road away at the turn in the road City officials put orange barriers to keep people from going off the road nothing has been done since in fact the barriers supposed to contain water which has evaporated away and now will not stop a vehicle as they are intended. When will this road be repaired and at least maintain your barriers to keep it safe. The rains are coming and it's going to get worse.

SeeClickFix user commented on 08/16/2016

I'm very disappointed that this issue was closed and considered completed by the city. The barriers were indeed refilled with water but no tops were put on, therefore leaving the possibility of a mosquito problem later. More importantly there was Drilling that occurred by City staff for one day maybe two and no activity since. When the rains come, given no change or repair was done by City Public Works the road most likely will erode until there's no Road at all. Bottom line the road has not been repaired.

Caller:

Q: Is the barrier blocking vehicular or pedestrian traffic?

A: Vehicular

By PEGROSS JR., LOUIS H: 8/17/2016 8:53:30 AM Walker - Can you go place caps on water barriers

By WALKER, ALONZO: 8/18/2016 9:12:16 AM

Replaced 4 tops on orange K Rails

Priority	2 - High
Supervisor	PEGROSS JR., LOUIS H
Cityworks Project Name	
Initiated By	PEGROSS JR., LOUIS H
Initiated Date	8/17/2016 8:53:56 AM
Actual Start Date	8/17/2016 8:11:31 AM
Actual Finish Date	8/18/2016 11:11:47 AM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	3
Units Accomplished Description	Hours
Total Work Order Cost	\$574.44
Total Of Work Order Labor Costs	\$525.24
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$49.20

Work Order ID # 806066			
Work Order Category	SEWERS		
Work Order Description	Sewers - Clean - Flush		
Work Order Address	2289 MELVIN RD		
Submit To	TOBIAS JR., JAMES K		
By TOBIAS JR., JAMES K: 11/9/2016 11:34:0	O1 AM		
Assited J. Gonzalez Crew #186 on easement	t with flusher F.Gamez Crew also on plugged		
main sewer.			
Priority	3 - Medium		
Supervisor	JONES, ANTHONY C		
Cityworks Project Name			
Initiated By	TOBIAS JR., JAMES K		
Initiated Date	11/9/2016 11:29:18 AM		
Actual Start Date	11/8/2016 10:30:30 AM		
Actual Finish Date	11/8/2016 12:30:30 PM		
Police Beat	22X		
Service Delivery District	4		
City Council District	CCD4		
Total Entities (GIS Assets) on Work Order	2		
Units Accomplished	1		
Units Accomplished Description	Linear Feet		
Total Work Order Cost	\$307.36		
Total Of Work Order Labor Costs	\$269.76		
Total Of Work Order Material Costs	\$0.00		
Total Of Work Order Equipment Costs	\$37.60		

Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$151.60	TOBIAS JR., JAMES K	2.00	11/8/2016 12:00:00 AM	11/8/2016 12:00:00 AM
\$118.16	ROBINSON, JORDAN	2.00	11/8/2016 12:00:00 AM	11/8/2016 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$37.60	4292 - 2012 AQUATECH B10 COMBO FLUSHER	4292	2.00	11/8/2016 12:00:00 AM	11/8/2016 12:00:00 AM	\$37.60

Material

Material Cost	Description	Material UID	Mat Unit	Units
	•	4	Cost	Required

Entities

Entity UID	Entity Type	
18651	SANITARYSEWERCOLLECTIONSYSTEM	
15883	SANITARYSEWERSTRUCTURES	

Custom Fields	
Custom Field Names	Custom Field Value
HOT SPOT	No

Work Order ID #	806081	
Work Order Category	SEWERS	1.
Work Order Description	Sewers - Clean - Flush	
Work Order Address	2289 MELVIN RD	
Submit To	FRANCOLINO, ADAM B	

By FRANCOLINO, ADAM B: 11/9/2016 12:45:25 PM

WE MET WITH MR.GUZMAN ON EASEMENT, WITH ROOT SAW, . WE GOT IT TO BLEED, 150 ,I BELIEVE MR. GUZMAN IS GOING TO HAVE THE CONSTRUCTION CREW DIG IT UP MAIN BROKE DOWN ,COULD NOT PASS WHAT EVER THE STOPPAGE IS.

Priority	3 - Medium
Supervisor	GUZMAN, MIGUEL
Cityworks Project Name	
Initiated By	FRANCOLINO, ADAM B
Initiated Date	11/9/2016 12:45:25 PM
Actual Start Date	11/9/2016 7:00:06 AM
Actual Finish Date	11/9/2016 1:00:49 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	150
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$922.08
Total Of Work Order Labor Costs	\$809.28
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$112.80

_abor				E I D I.
Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$354.48	CURTIS, MAURICE J	6.00		
\$454.80	FRANCOLINO, ADAM B	6.00		

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$112.80	4589 - VACTOR F1015 RAMJET	4589	6.00			\$112.80

Material				
Material Cost	Description	Material UID	Mat Unit Cost	Units Required

**Entities** 

Entity UID	Entity Type	
18598	SANITARYSEWERCOLLECTIONSYSTEM	

Custom rielus	
Custom Field Names	Custom Field Value
HOT SPOT	
BACKUP INTO PRIVATE PROPERTY	
SEWER LATERAL REPORT	

Work Order ID #	818786	
Work Order Category	SEWERS	
Work Order Description	Sewers - Overflow	ang the first of the second
Work Order Address	2289 MELVIN RD	
Submit To	LEACH, THOMAS B	Received and

By LEACH, THOMAS B: 1/14/2017 6:33:18 PM

Arrived found no one home had to search maps and easement, eventually found MH56-014-73 seeping about a 1/2 gallon a minute through vent holes in cover onto ground in rear yard easement. Took photos, then went back up to trucks for stand pipe and hand rods.

# By LEACH, THOMAS B: 1/14/2017 6:37:40 PM

Broke blockage through the wet of fine roots, heavy long hair and dental floss were wrapped all up in the auger. We raked up and hauled away top layer of leaves and debris, and did a small wash down and disinfect of area. Line has to be televised.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	Storm-Related
Initiated By	LEACH, THOMAS B
Initiated Date	1/14/2017 4:58:46 PM
Actual Start Date	1/14/2017 2:00:11 PM
Actual Finish Date	1/14/2017 6:45:26 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	2
Units Accomplished	255
Units Accomplished Description	Gallons
Total Work Order Cost	\$729.98
Total Of Work Order Labor Costs	\$640.68
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$89.30

Labor Cook	Labor Name	Hours	Start Date	Finish Date
Labor Cost		4.75	1/14/2017 2:00:00 PM	1/14/2017 7:00:00 PM
\$280.63	PHARR, STEPHAN L	1		
\$360.05	LEACH, THOMAS B	4.75	1/14/2017 2:00:00 PM	1/14/2017 7.00.00 FW

Equipment					E: :   D-4-	Caurin	I
Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	f
W. A. CHICAGO AND CO.	LOGO OFINED	4200	4.75	1/14/2017 2:00:00	1/14/2017 7:00:00	\$89.30	I
\$89.30	4398 - SEWER FLUSHER COMBO	4398	4.75	PM	PM		

	4_		1
IVIS	ite	ria	II

Material Cost	Description	Material UID	Mat Unit	Units
Material Cost Description	Waterial OID	Cost	Required	

### Entities

Entity UID	Entity Type	
18651	SANITARYSEWERCOLLECTIONSYSTEM	
15882	SANITARYSEWERSTRUCTURES	

Work Order ID #	818940	
Work Order Category	SEWERS	
Work Order Description	Sewers - CCTV	
Work Order Address	2289 MELVIN RD	
Submit To	GARCIA, CESAR A	

By GARCIA, CESAR A: 1/19/2017 10:09:38 AM

WE ASSISTED THE FLUSHER AND FLUSHED THE M/S EASEMENT TO CUT OUT A HEAVY ROOT 4FT IN. WE TELEVISED THE M/S ASSET# 18651 AND FOUND IT TO BE IN FAIR/ POOR CONDITION. THIS LINE NEEDS TO BE REHABBED. ALSO IT NEEDS TO BE ON A 6 MONTH ROUTINE TO BE CLEANED. WE ATTEMPTED TO TELEVISE M/S ASSET# 18650 BUT WE WERE UNABLE TO GET PAST A LARGE OFFSET. THIS LINE IS IN POOR CONDITION UP TO 75FT.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	
Initiated By	GARCIA, CESAR A
Initiated Date	1/17/2017 8:01:18 AM
Actual Start Date	1/17/2017 12:00:15 PM
Actual Finish Date	1/17/2017 3:00:27 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	250
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$464.34
Total Of Work Order Labor Costs	\$404.64
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$59.70

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$177.24	FOSTER, LARRY	3.00	1/17/2017 12:00:00 AM	1/17/2017 12:00:00 AM
\$227.40	GARCIA, CESAR A	3.00	1/17/2017 12:00:00 AM	1/17/2017 12:00:00 AM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$59.70	4184 - TRUCK 1T UTILITY BODY	4184	3.00	1/17/2017 12:00:00 AM	1/17/2017 12:00:00 AM	

Material

Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

**Entities** 

Entity UID	Entity Type	
18651	SANITARYSEWERCOLLECTIONSYSTEM	

Mork Older orgon	
Work Order ID #	819065
Work Order Category	SEWERS
Work Order Description	Sewers - Clean - Power Rod
	2289 MELVIN RD
Work Order Address	EVANS, CHARLIE
Submit To	LVANO, OTARLIL

By EVANS, CHARLIE: 1/17/2017 3:12:33 PM

WE ASSISTED THE CAMERA CREW CEASER WITH TAKING THE CAMERA DOWN THE EASEMENT TO CCTV THE SEWER MAIN WE ALSO HELP THE FLUSHER WITH FLUSHING THE LINE ON THE EASEMENT BY DRAGGING THE HOSE DOWN THE EASEMENT AND FLUSHING THE LIN OVER 250 FEET, THE LINE IS CLEAN AND FLOWING STRONG.

Priority	3 - Medium
Supervisor	MCLAURIN, AMEAL
Cityworks Project Name	
Initiated By	EVANS, CHARLIE
Initiated Date	1/17/2017 1:05:20 PM
Actual Start Date	1/17/2017 11:30:39 AM
Actual Finish Date	1/17/2017 2:30:05 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	3
Units Accomplished	250
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$440.04
Total Of Work Order Labor Costs	\$404.64
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$35.40

.abor		Hours	Start Date	Finish Date
Labor Cost	Labor Name	Hours		1/17/2017 3:00:00 PM
\$177.24	MONDY, DEANDRE	3.00	1/17/2017 12:00:00 PM	
\$227.40	EVANS, CHARLIE	3.00	1/17/2017 12:00:00 PM	1/17/2017 3:00:00 PM

Equipment ŀ Equip Finish Date Equip ID Hours Start Date Description Equipment Unit Cost Cost 1/17/2017 3:00:00 \$35.40 1/17/2017 12:00:00 4218 - OK CHAMPION 4218 3.00 \$35.40 PMPM RODDER / FRI. M2-106 CHASSIS

/laterial			Mat Unit	Units
Material Cost	Description	Material UID	Mat Offic	Ullito
	Dood.,p.ion	20000000	Cost	Required

Entity Type	
SANITARYSEWERCOLLECTIONSYSTEM	

Work Order ID #	819207	
Work Order Category	SEWERS	
Work Order Description	Sewers - Clean - Flush	
Work Order Address	2268 MELVIN RD	
Submit To	GAMEZ, FRANCISCO	

By GAMEZ, FRANCISCO: 1/17/2017 6:15:13 PM

2268 melvin ave help assist T.V.1 C Garcia with main sewer line this was an easement , and do to previous overflow had to drag flusher hose down hillside to flush man sewer line main sewer had light debris and medium roots , the main got televised after flushing and is clear and flowing at this time

Priority	3 - Medium
Supervisor	GUZMAN, MIGUEL
Cityworks Project Name	
Initiated By	GAMEZ, FRANCISCO
Initiated Date	1/17/2017 5:59:27 PM
Actual Start Date	1/17/2017 12:04:41 PM
Actual Finish Date	1/17/2017 3:04:52 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	180
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$402.39
Total Of Work Order Labor Costs	\$392.49
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$9.90

#### Labor

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$227.40	GAMEZ, FRANCISCO	3.00	1/17/2017 12:00:00 PM	1/17/2017 3:00:00 PM
\$165.09	STANLEY, WILLIE	3.00	1/17/2017 12:00:00 PM	1/17/2017 3:00:00 PM

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
\$9.90	4397 - PRESSURE WASH JET VAC 4X2	4397	3.00	1/17/2017 12:00:00 PM	1/17/2017 3:00:00 PM	\$9.90

Material

Material				
Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

Entities

Entity UID	Entity Type	
18651	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Field Names	Custom Field Value

	-	-		04	0	000	
MAIO	100		rder	XI	ıu	hlls	
WWED	I P		IUGI	0 1		000	

Vork Order 819603	
Work Order ID #	819603
Work Order Category	SEWERS
Work Order Description	Sewers - Clean PM - Hi-Freq 6 Month
Work Order Address	2289 MELVIN RD
Submit To	FRANCOLINO, ADAM B
By FRANCOLINO, ADAM B: 1/26/2017 12:54 FLUSHED MAIN SEWER PM FOR 240 FT N FLUSHED FOR 270 FT	4:54 PM MAIN SEWER CLEAR OF ALL DEBRIS.
D. 16.	3 - Medium
Priority	GUZMAN, MIGUEL
Supervisor	
Cityworks Project Name	SWITHENBANK, AL
Initiated By	1/19/2017 9:40:41 AM
Initiated Date	1/25/2017 8:00:00 AM
Actual Start Date	1/25/2017 9:00:36 AM
Actual Finish Date	1720/2011 0.00.00
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	3
Units Accomplished	240
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$153.68
Total Of Work Order Labor Costs	\$134.88
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$18.80

# Labor

_abor		Houre	Start Date	Finish Date
Labor Cost	Labor Name	Hours	1 2 2011	1/25/2017 12:00:00
\$59.08	CURTIS, MAURICE J	1.00	1/25/2017 12:00:00 AM	AM
\$75.80	FRANCOLINO, ADAM B	1.00	1/25/2017 12:00:00 AM	1/25/2017 12:00:00 AM

Equipment			1	Ot - + Dete	Finish Date	Equip
Equipment	Description	Equip ID	Hours	Start Date	Fillish Date	Unit Cost
Cost				4/05/2017 12:00:00	1/25/2017 12:00:00	\$18.80
\$18.80	4589 - VACTOR F1015 RAMJET	4589	1.00	1/25/2017 12:00:00 AM	AM	

viateriai			Mat Unit	Linita
Material Cost	Description	Material UID	Cost	Required

# **Entities**

Entity UID	Entity Type	
20980	SANITARYSEWERCOLLECTIONSYSTEM	
18651	SANITARYSEWERCOLLECTIONSYSTEM	
18650	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Fields	Custom Field Value
Custom Field Names	Custom Field Value
HOT SPOT	

WOIR Older oz 1002	
Work Order ID #	821002
Work Order Category	SEWERS
Work Order Description	Sewers - Clean PM - Hi-Freq 6 Month
Work Order Address	2289 MELVIN RD
Submit To	
Priority	3 - Medium
Supervisor	
Cityworks Project Name	
Initiated By	FRANCOLINO, ADAM B
Initiated Date	1/26/2017 12:57:02 PM
Actual Start Date	
Actual Finish Date	
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	3
Units Accomplished	-9999
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$0.00
Total Of Work Order Labor Costs	\$0.00
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$0.00

Labor
-------

Luboi						
	Labor Cost	Labor Name	Hours	Start Date	Finish Date	

Equipment							-
Equipment	Description	Equip ID	Hours	Start Date	Finish Date	Equip	E
Cost						Unit Cost	F

				02		225		
VI	a	D	е	r	ı	а	ı	

Material Cost	Description	Material UID	Mat Unit	Units
			Cost	Required

#### **Entities**

Entity UID	Entity Type	
20980	SANITARYSEWERCOLLECTIONSYSTEM	
18651	SANITARYSEWERCOLLECTIONSYSTEM	
18650	SANITARYSEWERCOLLECTIONSYSTEM	

Custom Field Names	Custom Field Value
HOT SPOT	
BACKUP INTO PRIVATE PROPERTY	
SEWER LATERAL REPORT	
CAUSED BY ROOTS	
CAUSED BY FATS-OIL-GREASE	
CAUSED BY DEBRIS	
CAUSED BY COLLAPSE	
CAUSED BY INFILTRATION	
CAUSED BY VANDALISM	

AAOIK CIGCI OZ 1010		
Work Order ID #	824373	
Work Order Category	SEWERS	
Work Order Description	Sewers - Clean - Flush	and the second second second
	2060 MELVIN RD	
Work Order Address	GAMEZ, FRANCISCO	
Submit To	OAMEL, ITOMOTOR	The second secon

By GAMEZ, FRANCISCO: 2/12/2017 4:50:11 PM

2060 melvin rd had to flush out main sewer line do to manhole holding about 6 inches from the lid M/H 56-010-63 , went to lower manhole 56-010-61 at approx 175 feet the main sewer line had medium roots and baby wipes , the main sewer is clear and flowing at this time .

By GAMEZ, FRANCISCO: 2/12/2017 4:51:49 PM

this was a plugged main sewer line do to the roots and wipes

Priority	3 - Medium
Supervisor	GUZMAN, MIGUEL
Cityworks Project Name	
Initiated By	GAMEZ, FRANCISCO
Initiated Date	2/12/2017 4:35:38 PM
Actual Start Date	2/12/2017 1:35:59 PM
Actual Finish Date	2/12/2017 4:36:12 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	265
Units Accomplished Description	Linear Feet
Total Work Order Cost	\$498.41
Total Of Work Order Labor Costs	\$486.86
Total Of Work Order Labor Costs  Total Of Work Order Material Costs	\$0.00
Total Of Work Order Inditerial Costs  Total Of Work Order Equipment Costs	\$11.55

Labor		Llouro	Start Date	Finish Date
Labor Cost	Labor Name	Hours		0/40/2017 5:00:00 PM
CO46 02	TORRES, EDUARDO E		2/12/2017 1:30:00 PM	
\$246.82		2.50	2/12/2017 1:30:00 PM	2/12/2017 5:00:00 PM
\$240.04	GAMEZ, FRANCISCO	3.50	211212011 1.00.001 111	1

Cauinmont

Equipment Equipment	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
Cost				2442/2047 4 20:00	2/12/2017 5:00:00	\$11.55
\$11.55	4397 - PRESSURE WASH JET VAC 4X2	4397	3.50	2/12/2017 1:30:00 PM	PM	ψ11.00

Material

Material Cost	Description	Material UID	Mat Unit Cost	Required	
			AND DESCRIPTION OF THE PARTY OF	AND DESCRIPTION OF THE PARTY OF	

Entities	
Entity UID	Entity Type
20928	SANITARYSEWERCOLLECTIONSYSTEM

Custom ricide	O to the Field Volus
	Custom Field Value
Custom Field Names	0.000
Custom red rearries	

826176	
SEWERS	
Sewers - Water Leak (Not Sewer)	
4400 WHITTLE AV	
GARCIA, CESAR A	
	SEWERS Sewers - Water Leak (Not Sewer) 4400 WHITTLE AV

By GARCIA, CESAR A: 2/21/2017 10:10:20 PM

CHECKED AND FOUND THE M/S EASEMENT WAS OPEN. THE RESIDENT SAID THAT THE CITY CAME AND PUT PLASTIC AND SAND BAGS IN HER REAR YARD TO STOP A WATER RUN OFF LEAKING INTO HER HOUSE. THIS IS NOT SEWER RELATED. WE NEED TO SEND THE DRAINAGE CREW BACK UP THERE TO TALK TO HER ABOUT HER PROBLEM BEFORE THE NEXT RAIN.

By GARCIA, CESAR A: 2/22/2017 12:18:01 PM TURN OVER TO DRAINAGE.

Priority	3 - Medium
Supervisor	AMATE, DAVID J
Cityworks Project Name	
Initiated By	GARCIA, CESAR A
Initiated Date	2/21/2017 10:04:48 PM
Actual Start Date	2/21/2017 8:30:12 PM
Actual Finish Date	2/21/2017 10:00:23 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	2
Units Accomplished	1
Units Accomplished Description	Units (Locations)
Total Work Order Cost	\$258.92
Total Of Work Order Labor Costs	\$253.97
Total Of Work Order Material Costs	\$0.00
Total Of Work Order Equipment Costs	\$4.95

abor Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$113.70	GARCIA, CESAR A	1.50	2/21/2017 12:00:00 AM	2/21/2017 12:00:00 AM
\$57.72	PRYOR, MICHAEL E	1.50	2/21/2017 12:00:00 AM	2/21/2017 12:00:00 AM
\$82.55	STANLEY, WILLIE	1.50	2/21/2017 12:00:00 AM	2/21/2017 12:00:00 AM

Equipment Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost
Cost	4397	1.50	2/21/2017 12:00:00	2/21/2017 12:00:00	\$4.95

Material				
Material Cost	Description	Material UID	Mat Unit Cost	Units Required

WOLK Older 021133	
Work Order ID #	827755
Work Order Category	SEWERS
Work Order Description	Sewers - Visual Assess Main
Work Order Address	4374 WHITTLE AV
Submit To	LOPEZ, ENRIQUE
By LOPEZ, ENRIQUE: 2/28/2017 3:01:39 PM CHECKED AND FOUND L/H HOLDING ON FROM D/S M/H. USED A 2" 4" & 6" AUGER. ROOTS. MAIN SEWER IS CLEAR AT THIS I	EASEMENT. HAND RODDED MAIN SEWER . WAS ABLE TO BREAK STOPPAGE OF
Priority	3 - Medium
Supervisor	JONES, ANTHONY C
Cityworks Project Name	
Initiated By	LOPEZ, ENRIQUE
Initiated Date	2/28/2017 2:57:27 PM
Actual Start Date	2/27/2017 10:00:05 AM
Actual Finish Date	2/27/2017 12:30:14 PM
Police Beat	22X
Service Delivery District	4
City Council District	CCD4
Total Entities (GIS Assets) on Work Order	1
Units Accomplished	80
Units Accomplished Description	Units (Locations)
Total Work Order Cost	\$525.28
Total Of Work Order Labor Costs	\$475.53
Total Of Work Order Material Costs	\$0.00

#### Labor

Total Of Work Order Equipment Costs

Labor Cost	Labor Name	Hours	Start Date	Finish Date
\$147.70	HOLMES, COURTNEY	2.50	2/27/2017 12:00:00 AM	2/27/2017 12:00:00 AM
\$189.50	LOPEZ, ENRIQUE	2.50	2/27/2017 12:00:00 AM	2/27/2017 12:00:00 AM
\$138.33	ROBERTSON, DELONTAE W	2.50	2/27/2017 12:00:00 AM	2/27/2017 12:00:00 AM

\$49.75

Equipment

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	I
\$49.75	4245 - PICKUP C/CAB W/SERV BODY	4245	2.50	2/27/2017 12:00:00 AM	2/27/2017 12:00:00 AM	\$49.75	ł

7	a	t	e	r	i	a	I	

Material Cost	Description	Material UID	Mat Unit	Units
	•		Cost	Required

**Entities** 

Entity UID	Entity Type
18591	SANITARYSEWERCOLLECTIONSYSTEM

Custom Field Names	Custom Field Value
--------------------	--------------------