

**Work Order 743129**

<b>Work Order ID #</b>	<b>743129</b>
<b>Work Order Category</b>	<b>STREETSW</b>
<b>Work Order Description</b>	<b>Streets&amp;SW - Sidewalk Preliminary Repair (Grind)</b>
<b>Work Order Address</b>	<b>3321 LAKESHORE AV</b>
<b>Submit To</b>	<b>JAVIER, JOSE L</b>
<p>From Request 539685:  Code: SIDEWALK_DAMAGE  Description: Sidewalk - Damage  Details:  Comments: By CHUONG, LINDA: 9/10/2014 9:25:05 AM  BUILDING OWNER IS REPORTING CITY TREE ROOT HAS DAMAGED THE SIDEWALK, AND TREE ROOT IS AFFECTING THE SEWER PIPE LINE AND FOUNDATION TO THE BUILDING STRUCTURE AT 3321-3331 LAKESHORE AV. PER OWNER IS REQUESTING FOR AN ASSESSMENT ON THE CITY TREE.  Caller: [REDACTED]:  Q: Is there a tree nearby with roots that may be the cause?  A: YES  Q: Has anyone been hurt by it?  A: NO  Q: Please describe the precise location (e.g., next to the bus bench)  A: ON THE SIDEWALK  By SMITH, GERALD D: 9/11/2014 9:05:03 AM  There is an official liquidambar tree fronting this address. Some lifting by tree roots some damage not root related (attached). Spoke with property owner and explained claims process for alleged sewer and foundation issues.   Caller: [REDACTED]  Q: Is there a tree nearby with roots that may be the cause?  A: Don't Know / No Answer  Q: Has anyone been hurt by it?  A: Don't Know / No Answer  Q: Please describe the precise location (e.g., next to the bus bench)  A: 3321 LAKESHORE AVE.   By JAVIER, JOSE L: 2/22/2016 7:33:04 PM  make safe two t/hazard sidewalk area using pavemend material 12 Sqf.</p>	
<b>Priority</b>	<b>1 - Emergency</b>
<b>Supervisor</b>	<b>NICKS, JOHNNY R</b>
<b>Cityworks Project Name</b>	
<b>Initiated By</b>	<b>PEGROSS JR., LOUIS H</b>
<b>Initiated Date</b>	<b>2/22/2016 4:08:59 PM</b>
<b>Actual Start Date</b>	<b>2/22/2016 4:33:08 PM</b>
<b>Actual Finish Date</b>	<b>2/22/2016 7:30:41 PM</b>
<b>Police Beat</b>	<b>16X</b>
<b>Service Delivery District</b>	<b>3</b>
<b>City Council District</b>	<b>CCD2</b>
<b>Total Entities (GIS Assets) on Work Order</b>	<b>1</b>
<b>Units Accomplished</b>	<b>1</b>
<b>Units Accomplished Description</b>	<b>Units (Locations)</b>
<b>Total Work Order Cost</b>	<b>\$1,197.64</b>
<b>Total Of Work Order Labor Costs</b>	<b>\$985.64</b>
<b>Total Of Work Order Material Costs</b>	<b>\$0.00</b>
<b>Total Of Work Order Equipment Costs</b>	<b>\$212.00</b>

**Labor**

Labor Cost	Labor Name	Hours	Start Date	Finish Date
------------	------------	-------	------------	-------------

\$378.08	JAVIER, JOSE L	4.00	2/22/2016 12:00:00 AM	
\$343.52	NOBLE, RENARD	4.00	2/22/2016 12:00:00 AM	
\$264.04	PARDO, ROBERTO M	4.00	2/22/2016 12:00:00 AM	

**Equipment**

Equipment Cost	Description	Equip ID	Hours	Start Date	Finish Date	Equip Unit Cost	Equipment Rate Type
\$212.00	4836 - SERVICE UTILITY BODY CREW CAB	4836	4.00	2/22/2016 9:27:06 AM	2/22/2016 9:27:09 AM	\$212.00	Hourly

**Material**

Material Cost	Description	Material UID	Mat Unit Cost	Units Required
---------------	-------------	--------------	---------------	----------------

**Entities**

Entity UID	Entity Type
13526	OAKLANDSTREETS

**Custom Fields**

Custom Field Names	Custom Field Value
SQUARE FEET	12

**Associated Service Request**

Request ID	Request Description	Request Priority	Incident Address	Date & Time Initiated	Submit To	Category	Status
539685	Sidewalk - Damage	3 - Medium	3321 LAKESHORE AV	9/10/2014 9:25:05 AM	WHITE, LEE	ROW	Closed

**Calls on Service Request**

First Name	Last Name	Customer Email	Cell Phone	Home Phone	Work Phone	Other Phone	Date & Time Of Call
████	████	████████████████████		████████			9/10/2014 9:20:04 AM
████	████	████████████████████		████████			9/11/2015 9:38:48 AM
████	████	████████████████████		████████			12/11/2015 11:52:55 AM